UNT | SYSTEM

Quarterly Operations Report



November 2018

Quarterly Operations Report - November 2018

Table of Contents

| Operating Budget - FY2018 Budget to Actual | |
|--|---------|
| Budget to Actuals Section Divider | Page 3 |
| University of North Texas | Page 4 |
| UNT Health Science Center | Page 7 |
| University of North Texas at Dallas | Page 10 |
| UNT System Administration | Page 12 |
| Investment Performance | _ |
| Investment Performance Section Divider | Page 14 |
| Consolidated UNT System | Page 15 |
| University of North Texas | Page 16 |
| UNT Health Science Center | Page 18 |
| University of North Texas at Dallas | Page 20 |
| UNT System Administration | Page 22 |
| Capital Improvement Plan Status | _ |
| Capital Improvement Plan Status Section Divider | Page 24 |
| Project Budget Status | Page 25 |
| Project Overview | Page 26 |
| Capital Improvement Plan Summary | Page 27 |
| Project Status Detail | Page 32 |
| Deferred Maintenance Report | |
| Deferred Maintenance Report Section Divider.pdf | Page 55 |
| Deferred Maintenance Report | Page 56 |
| Information Technology Status Report | _ |
| Information Technology Project Status Report Section Divider | Page 57 |
| Information Technology Project Status Report | Page 58 |

Budget to Actual

Preliminary

FY18 - Revenues, Expenses, and Transfers - Current Funds Fiscal Year Year-End Actuals



| | | | | | | | Variance % | Ref. | | | Variance % (FY17 Act to |
|--|----|---------------|----|---------------|----|--------------|--------------|------|----|--------------|----------------------------|
| | F۱ | /18 Budget | F | Y18 Actuals | | Variance | (Bud to Act) | No. | FY | 17 Actuals | FY18 Act) |
| REVENUES | | | | | | | | | | | |
| Net Tuition and Fees | \$ | 318,834,500 | \$ | 315,368,597 | \$ | (3,465,903) | -1.1% | 1 | \$ | 310,060,035 | 1.7% |
| Sales of Goods and Services | | 98,899,496 | | 98,280,538 | | (618,958) | -0.6% | | | 92,259,072 | 6.5% |
| Grants and Contracts | | 98,779,283 | | 114,177,670 | | 15,398,387 | 15.6% | 2 | | 102,695,036 | 11.2% |
| State Appropriations | | 136,203,844 | | 133,352,814 | | (2,851,030) | -2.1% | 3 | | 133,222,566 | 0.1% |
| Capital Appropriations - HEF | | 37,562,056 | | 37,562,056 | | - | 0.0% | | | 37,562,056 | 0.0% |
| Net Professional Fees | | - | | - | | - | | | | - | 0.0% |
| Gift Income | | 9,780,214 | | 14,845,563 | | 5,065,349 | 51.8% | 4 | | 16,490,980 | -10.0% |
| Investment Income | | 3,827,576 | | 7,218,681 | | 3,391,105 | 88.6% | 5 | | 5,371,214 | 34.4% |
| Other Revenue | | 1,132,356 | | 1,759,127 | | 626,771 | 55.4% | | | 1,406,778 | 25.0% |
| Total Revenues | \$ | 705,019,325 | \$ | 722,565,045 | \$ | 17,545,720 | 2.4% | | \$ | 699,067,736 | 3.4% |
| EXPENSES | | | | | | | | | | | |
| Salaries - Faculty | \$ | 138,188,872 | \$ | 137,607,813 | \$ | 581,059 | • | | \$ | 127,651,323 | 7.8% |
| Salaries - Staff | | 133,252,006 | | 137,313,738 | | (4,061,732) | -3.0% | 6 | | 129,232,377 | 6.3% |
| Wages and Other Compensation | | 27,680,760 | | 22,174,489 | | 5,506,271 | 19.9% | 7 | | 31,251,600 | -29.0% |
| Benefits and Other Payroll-Related Costs | | 77,684,635 | | 77,658,575 | | 26,060 | 0.0% | | | 72,233,166 | 7.5% |
| Subtotal - Personnel Costs | \$ | 376,806,273 | \$ | 374,754,614 | \$ | 2,051,659 | 0.5% | | \$ | 360,368,466 | 4.0% |
| Cost of Goods Sold | | 12,300,640 | | 9,019,653 | | 3,280,987 | 26.7% | 8 | | 8,403,151 | 7.3% |
| Professional Fees and Services | | 12,826,585 | | 18,397,186 | | (5,570,601) | -43.4% | 9 | | 14,197,638 | 29.6% |
| Travel | | 10,553,228 | | 11,178,221 | | (624,993) | -5.9% | | | 9,530,434 | 17.3% |
| Materials and Supplies | | 27,152,904 | | 28,593,006 | | (1,440,102) | -5.3% | | | 30,611,925 | -6.6% |
| Communication and Utilities | | 10,114,835 | | 14,960,317 | | (4,845,482) | -47.9% | 10 | | 12,598,872 | 18.7% |
| Repairs and Maintenance | | 19,183,305 | | 14,885,157 | | 4,298,148 | 22.4% | 11 | | 17,771,656 | -16.2% |
| Rentals and Leases | | 8,317,171 | | 9,870,726 | | (1,553,555) | -18.7% | 12 | | 9,966,551 | -1.0% |
| Printing and Reproduction | | 2,019,274 | | 5,263,476 | | (3,244,202) | -160.7% | 13 | | 1,298,702 | 305.3% |
| Other Expenses | | 18,243,571 | | 18,644,639 | | (401,068) | -2.2% | | | 17,390,043 | 7.2% |
| Internal (Income)/Charges | | | | - | | - | | | | 1,502,045 | -100.0% |
| Subtotal - Maintenance & Operation Costs | \$ | 120,711,513 | \$ | 130,812,381 | \$ | (10,100,868) | -8.4% | | \$ | 123,271,017 | 6.1% |
| Debt Service - Principal | | - | | - | | - | | | | 24,190,248 | -100.0% |
| Debt Service - Interest | | - | | - | | - | | | | 19,163,498 | -100.0% |
| Capital Expenses | | 12,161,799 | | 13,036,817 | | (875,018) | -7.2% | | | 14,450,010 | -9.8% |
| Federal and State Pass-Through Expense | | 152,650 | | 264,360 | | (111,710) | -73.2% | | | 280,112 | -5.6% |
| Depreciation and Amortization | | _ | | _ | | - | | | | | 0.0% |
| Scholarships, Exemptions and Financial Aid | | 71,361,577 | | 87,754,996 | | (16,393,419) | -23.0% | 14 | | 80,076,986 | 9.6% |
| Total Expenses | \$ | 581,193,812 | \$ | 606,623,169 | \$ | (25,429,357) | -4.4% | | \$ | 621,800,338 | -2.4% |
| TRANSFERS | | | | | | | | | | | |
| Intra-Campus Transfers Between Funds: | | | | | | | | | | | |
| Debt Service Transfer In/(Out) | \$ | (44,353,357) | \$ | (45,433,357) | | (1,080,000) | -2.4% | | \$ | - | 0.0% |
| Inter-Fund Transfers In/(Out) | | (27,138,556) | | (46,620,647) | | (19,482,091) | -71.8% | 15 | | (20,560,819) | -126.7% |
| Transfers Between UNTS Components: | | | | | | | | | | | |
| Shared Services | | (26,837,165) | | (26,113,583) | | 723,582 | -2.7% | | | (23,937,930) | -9.1% |
| Core Services | | (19,328,779) | | (19,034,985) | | 293,794 | -1.5% | | | (14,847,244) | -28.2% |
| Other Inter-Unit Transfers In/(Out) | | (45,884) | | (1,617,906) | | (1,572,022) | 3426.1% | 16 | | (1,527,096) | -5.9% |
| Other Transfers: | | | | c | | 64.65= | | | | 604.045 | |
| Transfer to other State Agencies In/(Out) | | - | | 614,257 | | 614,257 | 100.0% | | | 621,840 | -1.2% |
| Other Legislative Transfers In/(Out) | | 30,357 | | 1,096,059 | | 1,065,702 | 3510.6% | 17 | | 6,536,781 | -83.2% |
| Lapsed Appropriations | | - | _ | - | _ | - | 0.0% | | _ | (2,013,166) | 100.0% |
| Total Transfers | \$ | (117,673,384) | Ş | (137,110,162) | Ş | (19,436,778) | 16.5% | | \$ | (55,727,634) | -146.0% |
| Estimated Budgeted Impact on Fund Balances | \$ | 6,152,129 | \$ | (21,168,286) | \$ | (27,320,415) | -444.1% | | \$ | 21,539,764 | -198.3% |
| | | | | | | | | | \$ | | |

FY18 - Revenues, Expenses, and Transfers - Current Funds by Quarter Variance Explanations



| | REVENUES | |
|----|--|--|
| 1 | Net Tuition and Fees | Exceeded budget estimates by \$12.3M in Undergraduate Tuition; this gain was offset by (\$5.5M) under budget estimates for Graduate Tuition, higher than budgeted Discounts and Allowances (\$9.7M). |
| | Sales of Goods and Services | |
| 2 | Grants and Contracts | Sponsored Federal Research exceeded budget estimates by \$9.3M, Pell Grants exceeded budget estimates by \$5.1M, Private and Local Sponsored Research exceeded buget estimates by \$0.6M, and State Financial Aid exceeded budget estimates by \$0.4M. |
| 3 | State Appropriations | Additional appropriations for benefits missed budgeted estimate by \$2.9M due full utilization of GR appropriations, no longer eligible to draw down beyond state budgeted amount. |
| | Capital Appropriations - HEF | |
| | Net Professional Fees | |
| 1 | Gift Income | Donation and fundraising efforts by Advancement has continued success for FY18. |
| 5 | Investment Income | Higher than budgeted market returns. Realized gains of \$3.5M and interest income of \$3.8M for FY18. |
| | Other Revenue | |
| | EXPENSES | |
| | Salaries - Faculty | |
| 6 | Salaries - Staff | Overall staff salary savings in Auxiliary areas (-\$1.4M) from not filling budgeted positions. Designated funds exceeded budget in staff salaries by (\$2.0M) - shift of 34 positions from UNTS to UNT (27 positions in Student Financial Services, April 2018; 7 positions in ITSS/Telecom), and hiring of 6 academic advisors in advance of FY19 fee increase. Restricted expendable exceeded budget by (+\$3.4M) - driven by hiring of Graduate Research Assistants on Sponsored Research Projects. |
| 7 | Wages and Other Compensation | Wages less than budgeted in Auxiliary areas (-\$3.5M) and Designated (-\$4.5M) from year-end activity related to internal income and expense. These are offset by (+\$2.5M) over budget of Wages in State funds - variance driven by longevity (+\$0.9M), lump sum termination (+\$0.5M), augmentation (+\$0.5M), and overtime pay (+\$0.3M). |
| | Benefits and Other Payroll-Related Costs | |
| 8 | Cost of Goods Sold | Cost of good sold under budgeted amounts for FY18 in Residential Dining (\$3.0M) and Retail Dining (\$0.3M). Professional fees and services over budget in Athletics-primarily within the sports departments (\$1.8M), Provost area - primarily within Academic Colleges (\$1.8M), Student Affairs, |
| 9 | Professional Fees and Services | Orientation, and Office of Disability Accompdation (\$0.9M), and Advancement's Donor and Alumni Relations (\$0.7M). |
| | Travel | |
| | Materials and Supplies | |
| | Communication and Utilities | Communication and utilities exceeded budget in centrally managed telecom (\$2.6M) and utilities (Electric: \$0.7M and Water: \$0.2M), and telecom expenses within the Auxiliary areas (\$0.4M), and Academic Affairs (\$0.2M). |
| 1 | Repairs and Maintenance | Repairs and maintenance under budgeted amount within the centrally held and managed areas, primarily Finance-Gen, Facilities, and General University (\$4.3M). |
| 2 | Rentals and Leases | Rentals and leases exceeded budgeted amounts within Academic Administration (\$0.8M) and within the Academic Colleges (\$0.7M), attributable to Leasing of Buildings and Office Space, Furnishings and Equipment, and Software Licensing. |
| .3 | Printing and Reproduction | Printing and reproduction exceeded budgeted amounts within URCM - primarily Printing and Distributions Solutions and Strategic Communications (\$1.3M), Academic Colleges and University Library (\$1.1M), and Student Affairs and Engagement - primarily Orientation and Student Activities (\$0.3M). |
| | Other Expenses | |
| | Internal (Income)/Charges | |
| | Debt Service - Principal | |
| | Debt Service - Interest | |
| | Capital Expenses | |
| 4 | Scholarships, Exemptions and Financial Aid | Expenses higher than budgeted in Centrally Funded Scholarships (+\$9.2M), Tuition and Fee Exemptions (+\$6.1M), Externally Funded Scholarships (Pell and Tx Grants) (+\$5.5M), Gift Funded Scholarships (+\$5.3M); offset by higher than budgeted Discounts and Allowances of (- \$9.7M). |

| | TRANSFERS | |
|----|---|---|
| | Intra-Campus Transfers Between Funds: | |
| 15 | Inter-Fund Transfers In/(Out) | Additional unbudgeted transfers to capital funds for Auxiliary funded projects (\$12.2M), HEF funded projects (\$2.8M), and Designated funded projects (\$4.5M). |
| | Transfers Between UNTS Components: | |
| | Core / Shared Services | |
| 16 | Other Inter-Unit Transfers In/(Out) | Additional transfers to System Administration that were not budgeted: \$1.3M Capital Lease repayment for servers, \$0.2M for Congressional Solutions consulting contract. |
| | Other Transfers: | |
| | Transfer to other State Agencies In/(Out) | |
| | | \$1.06M transfer received from Texas Veteran's Commission for Hazlewood Exemption reimbursement. |

Preliminary

FY18 - Revenues, Expenses, and Transfers - Current Funds Fiscal Year Year-End Actuals



| | | | | | | | Marianaa 9/ | Ref. | | | Variance % |
|--|----|--------------|----|--------------|----|--------------|----------------------------|------|----|--------------|---------------------------|
| | FY | 18 Budget | F۱ | /18 Actuals | | Variance | Variance % (Bud to Act) | No. | F۱ | /17 Actuals | (FY17 Act to FY18 Act) |
| REVENUES | | 10 Dauget | | | | | (Dad to rice) | | | 2771000015 | 1120 Accy |
| Net Tuition and Fees | \$ | 31,750,280 | \$ | 29,810,882 | \$ | (1,939,398) | -6.1% | 1 | \$ | 30,149,923 | -1.1% |
| Sales of Goods and Services | | 39,225,000 | | 59,750,436 | • | 20,525,436 | 52.3% | | ľ | 48,990,931 | 22.0% |
| Grants and Contracts | | 35,900,000 | | 47,045,518 | | 11,145,518 | 31.0% | | | 43,810,626 | 7.4% |
| State Appropriations | | 103,643,662 | | 102,748,866 | | (894,796) | -0.9% | | | 97,974,860 | 4.9% |
| Capital Appropriations - HEF | | 17,091,856 | | 17,091,856 | | - | 0.0% | | | 17,091,856 | 0.0% |
| Net Professional Fees | | 13,722,182 | | 15,378,723 | | 1,656,541 | 12.1% | 4 | | 14,206,060 | 8.3% |
| Gift Income | | 1,500,000 | | 2,623,257 | | 1,123,257 | 74.9% | | | 2,321,129 | 13.0% |
| Investment Income | | 2,240,000 | | 3,957,742 | | 1,717,742 | 76.7% | | | 3,165,218 | 25.0% |
| Other Revenue | | 120,000 | | 829,943 | | 709,943 | 591.6% | 7 | | 430,609 | 92.7% |
| Total Revenues | \$ | 245,192,980 | \$ | 279,237,224 | \$ | 34,044,244 | 13.9% | | \$ | 258,141,212 | 8.2% |
| EXPENSES | | | | | | | | | | | |
| Salaries - Faculty | \$ | 48,000,000 | \$ | 44,419,862 | \$ | 3,580,138 | \$ 0 | 8 | \$ | 45,728,366 | -2.9% |
| Salaries - Staff | | 61,300,000 | | 57,135,453 | | 4,164,547 | 6.8% | 9 | | 56,507,248 | 1.1% |
| Wages and Other Compensation | | 7,000,000 | | 4,761,807 | | 2,238,193 | 32.0% | 10 | | 6,707,618 | -29.0% |
| Benefits and Other Payroll-Related Costs | | 31,000,000 | | 27,534,917 | | 3,465,083 | 11.2% | 11 | | 27,917,918 | -1.4% |
| Subtotal - Personnel Costs | \$ | 147,300,000 | \$ | 133,852,040 | \$ | 13,447,960 | 9.1% | | \$ | 136,861,150 | -2.2% |
| Cost of Goods Sold | | 20,000 | | (0) | | 20,000 | 100.0% | | | 8,015 | -100.0% |
| Professional Fees and Services | | 30,500,000 | | 38,109,984 | | (7,609,984) | -25.0% | 12 | | 37,163,097 | 2.5% |
| Travel | | 2,000,000 | | 1,952,470 | | 47,530 | 2.4% | | | 2,202,804 | -11.4% |
| Materials and Supplies | | 9,000,000 | | 13,489,744 | | (4,489,744) | -49.9% | 13 | | 12,525,342 | 7.7% |
| Communication and Utilities | | 2,400,000 | | 2,540,272 | | (140,272) | -5.8% | | | 2,109,900 | 20.4% |
| Repairs and Maintenance | | 3,500,000 | | 3,439,123 | | 60,877 | 1.7% | | | 3,286,951 | 4.6% |
| Rentals and Leases | | 1,500,000 | | 2,737,649 | | (1,237,649) | -82.5% | 14 | | 1,566,576 | 74.8% |
| Printing and Reproduction | | 750,000 | | 488,918 | | 261,082 | 34.8% | | | 887,943 | -44.9% |
| Other Expenses | | 5,500,000 | | 10,136,729 | | (4,636,729) | -84.3% | 15 | | 6,399,939 | 58.4% |
| Internal (Income)/Charges | | - | | - | | - | 0.0% | | | 91,234 | -100.0% |
| Subtotal - Maintenance & Operation Costs | \$ | 55,170,000 | \$ | 72,894,889 | \$ | (17,724,889) | -32.1% | | \$ | 66,241,800 | 10.0% |
| Debt Service - Principal | | - | | - | | - | | | | - | |
| Debt Service - Interest | | - | | - | | - | | | | 3,116,107 | -100.0% |
| Capital Expenses | | 4,400,000 | | 5,561,145 | | (1,161,145) | -26.4% | 16 | | 3,415,340 | 62.8% |
| Federal and State Pass-Through Expense | | 700,000 | | 1,101,598 | | (401,598) | -57.4% | | | 907,544 | 21.4% |
| Depreciation and Amortization | | - | | - | | - | | | | - | 0.0% |
| Scholarships, Exemptions and Financial Aid | | 3,000,000 | | 809,158 | | 2,190,842 | 73.0% | 17 | | 824,357 | -1.8% |
| Total Expenses | \$ | 210,570,001 | \$ | 214,218,829 | \$ | (3,648,828) | -1.7% | | \$ | 211,366,298 | 1.3% |
| TRANSFERS | | | | | | | | | | | |
| Intra-Campus Transfers Between Funds: | | | | | | | | | | | |
| Debt Service Transfer In/(Out) | \$ | (15,891,925) | \$ | (15,094,484) | | 797,441 | 5.0% | | \$ | - | 0.0% |
| Inter-Fund Transfers In/(Out) | | (2,600,000) | | (9,898,923) | | (7,298,923) | -280.7% | 18 | | (12,548,514) | -21.1% |
| Transfers Between UNTS Components: | | | | | | | | | | | |
| Shared Services | | - | | 10,161 | | 10,161 | | | | - | 0.0% |
| Core Services | | (2,017,718) | | (1,027,583) | | 990,135 | 49.1% | 19 | | (2,625,427) | 60.9% |
| Other Inter-Unit Transfers In/(Out) | | - | | (67,687) | | (67,687) | | | | 284,174 | -123.8% |
| Other Transfers: | | | | 40 = 0 · | | | | | | | |
| Transfer to other State Agencies In/(Out) | | - | | 11,643 | | 11,643 | | | | 12,149 | -4.2% |
| Other Legislative Transfers In/(Out) | | (7,289,981) | | (7,869,781) | | (579,800) | -8.0% | | | (588,947) | -1236.2% |
| Lapsed Appropriations | | - | | - | | - | 0.0% | | _ | (260,736) | 100.0% |
| Total Transfers | Ş | (27,799,625) | Ş | (33,936,655) | Ş | (6,137,030) | -22.1% | | \$ | (15,727,300) | -19.8% |
| · | | | | | | | | | | | |
| Estimated Budgeted Impact on Fund Balances | \$ | 6,823,354 | \$ | 31,081,740 | \$ | 24,258,386 | 355.5% | | \$ | 31,047,614 | 48.7% |

FY18 - Revenues, Expenses, and Transfers - Current Funds by Quarter Variance Explanations



| REVENUES | The science center |
|--|--|
| | The variance is due to discounts and allowances being greater than projected, a change in the School of Public Health's admissions decisions that led to a decline in |
| 1 Net Tuition and Fees | student enrollment, and fewer non-resident students enrolled than originally estimated |
| | The federal prison contract to provide health care services was unexpectedly reopened, which allowed UNTHSC's Correctional Medicine Program to continue to |
| 2 Sales of Goods and Services | provide medical services to incarcerated patients, thus causing the variance. Additionally, the funding earned as part of the 1115 Waiver program was higher than |
| 2 Jules of Goods and Services | originally estimated. |
| 3 Grants and Contracts | Research activities were greater than originally projected. |
| State Appropriations | nesearch activities were greater than originally projected. |
| Capital Appropriations - HEF | |
| | Clinical pothists, accopiated with UNT Hoolth was greater than prinipally actimated |
| | Clinical activity associated with UNT Health was greater than originally estimated. |
| | An unanticipated gift was donated to UNTHSC. The diversification of institutional funds into higher yielding investments has resulted in increased investment income. |
| Investment Income | |
| 7 Other Revenue | Unanticipated revenue received from the sale of surplus property, coupled with miscellaneous income associated with intellectual property and professional |
| | services, exceeded projections. |
| EXPENSES | |
| 8 Salaries - Faculty | The recruitment and hiring of key academic personnel, including chairs, deans, and other faculty positions, was slower than originally planned. |
| Salaries - Staff | The variance is primarily due to a longer than expected delay in filling vacant positions caused by the State-mandated hiring freeze and the transitioning of the 1115 |
| 9 | Waiver program from an individual project based model to an outcome based patient care model that, resulted in the elimination of the majority of positions |
| | associated with the individual projects. |
| 0 Wages and Other Compensation | The budget estimate inadvertently included one-time severance payouts for clinical faculty who transitioned from UNTHSC to Acclaim. |
| Benefits and Other Payroll-Related Costs | Delayed filling of vacant positions caused by the State-mandated hiring freeze, coupled with the reduction in staff associated with the 1115 waiver program, has |
| 1 | resulted in lower than estimated payroll benefit costs. |
| Cost of Goods Sold | |
| 2 Professional Fees and Services | The federal prison contract to provide health care services was unexpectedly reopened, which allowed UNTHSC's Correctional Medicine Program to continue to provide |
| 2 Professional rees and services | medical services to incarcerated patients. |
| Travel | |
| 2. Matariala and Cumplina | An increase in research activities and computer purchases, as well as overestimating the impact attributable of the transition of UNT Health's medical services to |
| Materials and Supplies | Acclaim, resulted in the estimated budget being exceeded. |
| Communication and Utilities | |
| Repairs and Maintenance | |
| 4 Rentals and Leases | The contract for the Axiom software was delayed until the current fiscal year. |
| Printing and Reproduction | |
| 5 Other Expenses | Reimbursements for educational services provided in FY17 by Acclaim were unexpectedly delayed until FY18. |
| | |
| Internal (Income)/Charges | |
| Debt Service - Principal | |
| Debt Service - Interest | |
| Debt Service - Interest | |
| 6 Capital Expenses | Newly-identified strategic projects, such as renovations, lab equipment, and software, were initiated during the fiscal year, which led to the budget being exceeded |
| Federal and State Pass-Through Expense | |
| Freuerai anu State Pass-Inrough Expense | The hudget was prepared based on the actual expanses through the and of Quarter 2 housever an uponticipated reclass in Quarter 4 resided the annual expanses to |
| 7 Scholarships, Exemptions and Financial Aid | The budget was prepared based on the actual expenses through the end of Quarter 3; however, an unanticipated reclass in Quarter 4 revised the annual expenses to a significantly because the product of the control of t |
| | a significantly lower level than budgeted. |

| | TRANSFERS | |
|----|---|---|
| | Intra-Campus Transfers Between Funds: | |
| | Debt Service Transfer In/(Out) | |
| 18 | Inter-Fund Transfers In/(Out) | Newly-identified capital projects, primarily facility renovations, that were initiated during the fiscal year which led to the budget being exceeded. |
| | Transfers Between UNTS Components: | |
| | Shared Services | |
| 19 | Core Services | The transition of selected core services back to the UNT System components resulted in the transfer of funds being lower than planned. |
| | Other Inter-Unit Transfers In/(Out) | |
| | Other Transfers: | |
| | Transfer to other State Agencies In/(Out) | |
| | Other Legislative Transfers In/(Out) | |

Preliminary

FY18 - Revenues, Expenses, and Transfers - Current Funds Fiscal Year Year-End Actuals



| | FY18 Budget | FY1 | 8 Actuals | | Variance | Variance % (Bud to Act) | Ref. No. | FY17 Actuals | Variance % (FY17 Act to FY18 Act) |
|--|-----------------|----------|--------------|----|-------------|----------------------------|-------------|---------------|---|
| REVENUES | 1110 Duuget | | o Actuals | | | (Buu to Act) | | 1117 Accuais | 1110 Acty |
| Net Tuition and Fees | \$ 19,359,028 | Ś | 20,384,009 | Ś | 1,024,981 | 5.3% | 1 | \$ 17,386,814 | 17.29 |
| Sales of Goods and Services | 822,500 | | 1,131,067 | | 308,567 | 37.5% | | 474,196 | 138.59 |
| Grants and Contracts | 9,651,215 | | 12,897,615 | | 3,246,400 | 33.6% | 3 | 8,047,929 | 60.39 |
| State Appropriations | 25,718,429 | | 25,337,242 | | (381,187) | -1.5% | _ | 17,565,488 | 44.29 |
| Capital Appropriations - HEF | 2,113,004 | | 2,113,004 | | (001)10.7 | 0.0% | | 2,113,004 | 0.09 |
| Net Professional Fees | | | | | _ | 0.070 | | | 0.09 |
| Gift Income | 500,000 | | 1,123,057 | | 623,057 | 124.6% | 4 | 480,111 | 133.9% |
| Investment Income | 216,000 | | 457,835 | | 241,835 | 112.0% | 5 | 309,197 | 48.19 |
| Other Revenue | 20,000 | | 172,536 | | 152,536 | 762.7% | , | 23,702 | 627.99 |
| Total Revenues | | | 63,616,365 | Ś | 5,216,189 | 8.2% | | \$ 46,400,440 | 37.19 |
| EXPENSES | Ç 30,400,170 | <u> </u> | 05,010,505 | | 3,210,103 | 0.270 | | - | 37.127 |
| Salaries - Faculty | \$ 9,991,320 | \$ | 9,993,667 | \$ | (2,347) | 0.0% | | \$ 9,069,946 | 10.2% |
| Salaries - Staff | 13,188,755 | | 11,771,043 | | 1,417,712 | 10.7% | 6 | 9,925,168 | 18.6% |
| Wages and Other Compensation | 964,956 | | 1,342,521 | | (377,565) | -39.1% | 7 | 1,194,625 | 12.4% |
| Benefits and Other Payroll-Related Costs | 5,610,068 | | 5,055,390 | | 554,678 | 9.9% | 8 | 5,175,251 | -2.3% |
| Subtotal - Personnel Costs | | | 28,162,620 | \$ | 1,592,479 | 5.4% | Ť | \$ 25,364,990 | 11.0% |
| Cost of Goods Sold | - | , | -, - , | | - | | | _ | 0.0% |
| Professional Fees and Services | 1,048,755 | | 2,024,221 | | (975,466) | -93.0% | 9 | 1,430,830 | 41.5% |
| Travel | 532,875 | | 505,749 | | 27,126 | 5.1% | | 392,295 | 28.9% |
| Materials and Supplies | 3,225,246 | | 1,919,526 | | 1,305,720 | 40.5% | 10 | 1,752,308 | 9.5% |
| Communication and Utilities | 747,429 | | 574,867 | | 172,562 | 23.1% | 10 | 336,498 | 70.8% |
| Repairs and Maintenance | 272,098 | | 1,058,655 | | (786,557) | -289.1% | 11 | 1,034,544 | 2.3% |
| Rentals and Leases | 234,820 | | 592,329 | | (357,509) | -152.2% | 12 | 655,324 | -9.6% |
| Printing and Reproduction | 398,082 | | 130,025 | | 268,057 | 67.3% | 13 | 315,432 | -58.89 |
| Other Expenses | 1,357,055 | | | | 17,538 | 1.3% | 13 | | 16.1% |
| · | 1,557,055 | | 1,339,517 | | 17,556 | 1.5% | | 1,153,839 | |
| Internal (Income)/Charges Subtotal - Maintenance & Operation Costs | \$ 7,816,360 | ċ | 8,144,888 | ć | (220 520) | 4.20/ | | \$ 7,287,442 | -100.0% |
| • | \$ 7,810,300 | Ş | 0,144,000 | Ş | (328,528) | -4.2% | | | 11.8% |
| Debt Service - Principal | - | | - | | - | | | 7,163,050 | -100.0% |
| Debt Service - Interest | | | | | - | 20.50/ | | 1,431,044 | -100.0% |
| Capital Expenses | 779,026 | | 548,157 | | 230,869 | 29.6% | 14 | 564,032 | -2.8% |
| Federal and State Pass-Through Expense | - | | - | | - | | | - | 0.0% |
| Depreciation and Amortization | - | | - | | - | | | - | 0.0% |
| Scholarships, Exemptions and Financial Aid | 8,951,215 | | 12,360,251 | | (3,409,036) | -38.1% | 15 | 7,420,464 | 66.6% |
| Total Expenses | \$ 47,301,700 | \$ | 49,215,917 | \$ | (1,914,217) | -4.0% | | \$ 49,231,023 | 0.0% |
| TRANSFERS | | | | | | | | | |
| Intra-Campus Transfers Between Funds: | | | | | | | | | |
| Debt Service Transfer In/(Out) | \$ (8,982,558) | \$ | (8,428,333) | | (554,225) | 6.2% | 16 | \$ - | 0.0% |
| Inter-Fund Transfers In/(Out) | - | | 501,823 | | (501,823) | 100.0% | 17 | (25,556) | 2063.6% |
| Transfers Between UNTS Components: | | | | | | | | | |
| Shared Services | (2,601,240) | | (2,601,239) | | (1) | 0.0% | | (2,388,246) | -8.9% |
| Core Services | (1,269,425) | | (1,093,833) | | (175,592) | 13.8% | | (762,645) | -43.49 |
| Other Inter-Unit Transfers In/(Out) | (1,288,721) | | (924,617) | | 364,104 | 28.3% | 18 | (766,253) | -20.7% |
| Other Transfers: Transfer to other State Agencies In/(Out) | - | | - | | - | | | - | 0.0% |
| Other Legislative Transfers In/(Out) | - | | 22,925 | | 22,925 | 100.0% | | 9,095,463 | -99.7% |
| Lapsed Appropriations | - | | - | | | | | (597,887) | |
| Total Transfers | \$ (14,141,944) | \$ | (12,523,275) | \$ | 1,618,669 | 11.4% | | \$ 4,554,876 | -374.9% |
| Estimated Budgeted Impact on Fund Balances | \$ (3,043,468) | | 1,877,174 | | 4,920,642 | 161.7% | | \$ 1,724,294 | 8.9% |
| | | | | | | | _ | | |

FY18 - Revenues, Expenses, and Transfers - Current Funds by Quarter Variance Explanations



| | REVENUES | UNIVERSITY OF NORTH TEXAS AT DALLAS |
|----|--|--|
| 1 | Net Tuition and Fees | Implemented new Academic & Career Advising Fee effective Spring 2018. The remaining variance is related to undergraduate SCH growth exceeding budget projections, additional non-resident students, and Discounts & Allowances below budget projections. |
| 2 | Sales of Goods and Services | Parking revenue and Wisdom Hall occupancy rate exceeded budget projections due to increased enrollment and enforcement efforts. Additionally, revenue generated by Caruth Police Institute exceeded expectations (\$140K). |
| 3 | Grants and Contracts | Pell Grants higher than anticipated due to higher enrollment and eligibility than was budgeted for. Federal and private grants were higher than anticipated as well. |
| | State Appropriations | |
| | Capital Appropriations - HEF | |
| | Net Professional Fees | |
| 4 | Gift Income | Received more gifts than originally anticipated including: \$150K from the Meadows Foundation, \$175K from the Kellogg Foundation, and \$305K from the Texas Instruments Foundation for a STEM Leadership Master's Program. |
| 5 | Investment Income | Interest on investments and realized gain exceeded budget projections. |
| | Other Revenue | |
| | EXPENSES | |
| | Salaries - Faculty | |
| 6 | Salaries - Staff | Effect of vacant positions. |
| 7 | Wages and Other Compensation | Budget did not inlcude such items as termination payouts and augmentations for additional assigned duties to ease the burden of vacancies in critical positions. |
| 8 | Benefits and Other Payroll-Related Costs | Effect of vacant positions. |
| | Cost of Goods Sold | |
| 9 | Professional Fees and Services | M&O expenses more heavily allocated to Materials & Supplies and Repairs & Maintenance than to the other M&O categories. Budget will reflect a more appropriate spread for FY19. |
| | Travel | |
| 10 | Materials and Supplies | M&O expenses more heavily allocated to Materials & Supplies and Repairs & Maintenance than to the other M&O categories. Budget will reflect a more appropriate spread for FY19. |
| | Communication and Utilities | |
| | *************************************** | M&O expenses more heavily allocated to Materials & Supplies and Repairs & Maintenance than to the other M&O categories. Budget will reflect a more appropriate spread for |
| 11 | Repairs and Maintenance | FY19. |
| 12 | Rentals and Leases | M&O expenses more heavily allocated to Materials & Supplies and Repairs & Maintenance than to the other M&O categories. Budget will reflect a more appropriate spread for FY19. |
| 13 | Printing and Reproduction | M&O expenses more heavily allocated to Materials & Supplies and Repairs & Maintenance than to the other M&O categories. Budget will reflect a more appropriate spread for FY19. |
| | Other Expenses | |
| | | |
| | Internal (Income)/Charges | |
| | Debt Service - Principal | |
| ļ | Debt Service - Interest | |
| 14 | Capital Expenses | Some purchases budgeted as Capital Expenses did not meet the criteria for capitalization and were recorded in the appropriate M&O category above. |
| | Internal Charges | |
| | Internal Charges | |
| | TRANSFERS | |
| | Intra-Campus Transfers Between Funds: | |
| 16 | Debt Service Transfers In/(Out) | Original budget included debt service for Wisdom Hall, however, the first debt service payment is not due until FY19. |
| | | |
| 17 | Inter-Fund Transfers In/(Out) | Emergency Loan program discontinued so remaining funds have been reclassed as Texas Public Education Grants and transferred from Noncurrent to Current Funds. |
| | Transfers Between UNTS Components: | |
| | Shared Services | |
| | Core Services | |
| 18 | Other Inter-Unit Transfers In/(Out) | Inter-agency Service Agreement between UNT Dallas and UNT for Library services was recorded as Capital Expense but was budgeted in Other Inter-Unit Transfers. |
| | Other Transfers: | |
| | Transfer to other State Agencies In/(Out) Other Legislative Transfers In/(Out) | |
| | | |

Preliminary

FY18 - Revenues, Expenses, and Transfers - Current Funds Fiscal Year Year-End Actuals

UNT | SYSTEM

| | FY18 Budget | FY18 Actuals | | Variance | Variance % (Bud to Act) | Ref. No. | FY17 Actuals | Variance % (FY16 Act to FY17 Act) |
|---|---|------------------------|------|----------------------|----------------------------|-------------|------------------------|---|
| REVENUES | F110 Buuget | F110 Actuals | | | (Bud to Act) | | FT17 Actuals | FT17 ACU |
| Net Tuition and Fees | \$ - | \$ - | · \$ | _ | | | \$ - | 0.0 |
| Sales of Goods and Services | 1,975,485 | 2,012,399 | • | 36,914 | 1.9% | | 2,017,740 | -0.3 |
| Grants and Contracts | 1,575,405 | 2,012,333 | | 30,314 | 1.570 | | 2,017,740 | 0.0 |
| State Appropriations | 4,089,548 | 9,001,791 | | 4,912,243 | 120.1% | 1 | 8,987,972 | 0.0 |
| Capital Appropriations - HEF | 4,069,346 | 9,001,791 | | 4,912,243 | 120.1% | 1 | 0,307,372 | 0.2 |
| Vet Professional Fees | - | - | | - | | | - | 0.0 |
| Gift Income | - | - | | - | | | - | |
| | - | - | | - | 422.207 | | 200.074 | 0.0 |
| Investment Income | 201,139 | 448,909 | | 247,770 | 123.2% | | 280,974 | 59.8 |
| Other Revenue | - C 200 472 | 180,495 | | 180,495 | 100.0% | | 235,273 | -23.3 |
| Total Revenues EXPENSES | \$ 6,266,172 | \$ 11,643,593 | \$ | 5,377,421 | 46.2% | | \$ 11,521,960 | 1.1 |
| Salaries - Faculty | \$ - | \$ - | \$ | _ | | | \$ - | 0.0 |
| Salaries - Staff | 36,832,263 | 32,783,924 | | 4,048,339 | 11.0% | 2 | 36,892,078 | -11.1 |
| | | | | | | | | |
| Nages and Other Compensation Benefits and Other Payroll-Related Costs | 1,209,373 | 2,090,680 8,978,438 | | (881,307) 794,990 | -72.9% 8.1% | 3 | 1,839,696 9,887,706 | 13.6 |
| | 9,773,428 \$ 47,815,064 | | | | 8.1% | 4 | | -9.2 |
| Subtotal - Personnel Costs | \$ 47,815,064 | \$ 43,853,041 | . > | 3,962,023 | 8.3% | | \$ 48,619,480 | -9.8 |
| Cost of Goods Sold | 2 522 753 | | | (04.4.607) | 25.221 | _ | 4 476 466 | 0.0 |
| Professional Fees and Services | 3,632,559 | 4,547,186 | | (914,627) | -25.2% | 5 | 4,476,480 | 1.6 |
| Fravel | 492,531 | 367,576 | | 124,955 | 25.4% | | 451,018 | -18.5 |
| Materials and Supplies | 841,165 | 1,319,399 | | (478,234) | -56.9% | 6 | 1,227,323 | 7.5 |
| Communication and Utilities | 806,322 | 842,319 | | (35,997) | -4.5% | | 2,076,588 | -59.4 |
| Repairs and Maintenance | 5,254,369 | 3,342,287 | | 1,912,082 | 36.4% | 7 | 4,324,098 | -22.7 |
| Rentals and Leases | 535,358 | 1,567,134 | ļ | (1,031,776) | -192.7% | 8 | 566,388 | 176.7 |
| Printing and Reproduction | 83,658 | 52,818 | : | 30,840 | 36.9% | | 5,866 | 800.4 |
| Other Expenses | 1,189,125 | 1,250,646 | i | (61,521) | -5.2% | | 1,791,994 | -30.2 |
| nternal (Income)/Charges | - | - | | - | | | (5,184,520) | -100.0 |
| Subtotal - Maintenance & Operation Costs | \$ 12,835,087 | \$ 13,289,366 | \$ | (454,278) | -3.5% | | \$ 9,735,235 | 36.5 |
| Debt Service - Principal | - | - | | - | | | 5,411,241 | -100.0 |
| Debt Service - Interest | - | - | | - | | | 1,545,755 | -100.0 |
| Capital Expenses | 2,582,991 | 2,186,942 | | 396,049 | 15.3% | 9 | 568,127 | 284.9 |
| Federal and State Pass-Through Expense | - | - | | _ | | | _ | 0.0 |
| Depreciation and Amortization | _ | _ | | _ | | | _ | 0.0 |
| Scholarships, Exemptions and Financial Aid | _ | _ | | _ | | | _ | 0.0 |
| Total Expenses | \$ 63,233,142 | \$ 59,329,349 | Ś | 3,903,793 | 6.2% | | \$ 65,879,838 | -9.9 |
| FRANSFERS | \$ 00,200,142 | ψ 33,323,343 | Y | 3,303,733 | 0.270 | | ψ 03,013,030 | |
| ntra-Campus Transfers Between Funds: | | | | | | | | |
| Debt Service Transfer In/(Out) | \$ (6,985,609) | \$ (6,985,609) | | _ | | | \$ - | 0.0 |
| nter-Fund Transfers In/(Out) | \$ (0,383,003) | رون،دهوره) د | | | | | 417,020 | -100.0 |
| Transfers Between UNTS Components: | - | - | | - | | | 417,020 | -100.0 |
| Shared Services | 29,438,405 | 28,633,972 | | (804,433) | -2.7% | | 27,683,339 | 3.4 |
| Core Services | 22,615,922 | 21,247,412 | | (1,368,510) | -6.1% | 10 | 16,878,153 | 25.9 |
| Other Inter-Unit Transfers In/(Out) | 1,168,467 | 1,243,933 | | 75,466 | 6.5% | | 2,009,175 | -38.1 |
| Other Transfers: | 1,100,407 | 1,243,333 | | 75,400 | 0.576 | | 2,003,173 | -30.1 |
| Fransfer to other State Agencies In/(Out) | (141,823) | - | | 141,823 | 100.0% | | _ | 0.0 |
| Other Legislative Transfers In/(Out) | 11,627,374 | 7,717,801 | | (3,909,573) | 33.6% | 11 | 6,664,934 | 15.8 |
| apsed Appropriations | 11,027,374 | -,,,,,,,,,, | | (3,303,373) | 33.370 | | (551,391) | 100.0 |
| Total Transfers | \$ 57,722,736 | \$ 51,857,508 | Ś | (5,865,228) | -10.2% | | \$ 53,101,230 | -2.3 |
| Estimated Budgeted Impact on Fund Balances | \$ 755,766 | | | 3,415,987 | 452.0% | | \$ (1,256,647) | 432.0 |
| | , | · -,1/1,/33 | | 5,413,367 | 732.0/0 | | ÷ (±,230,047) | 732.0 |
| Planned Use of Fund Balances | | | \$ | - | | | \$ 1,256,647 | |

FY18 - Revenues, Expenses, and Transfers - Current Funds by Quarter Variance Explanations



| | REVENUES | |
|----|--|---|
| | Net Tuition and Fees | |
| | Sales of Goods and Services | |
| | Grants and Contracts | |
| 1 | State Appropriations | Favorable \$4,367,750 - TRB budgeted in Other Legislative, but posted here. Favorable \$544,493 - State Benefits reimbursements more than planned. |
| | Capital Appropriations - HEF | |
| | Net Professional Fees | |
| | Gift Income | |
| | Investment Income | |
| | Other Revenue | |
| | EXPENSES | |
| | Salaries - Faculty | |
| 2 | Salaries - Staff | Favorable - \$4M - driven by open positions and reductions. |
| 3 | Wages and Other Compensation | Unfavorability driven by employee augmentation payments and termination payouts. |
| 4 | Benefits and Other Payroll-Related Costs | Favorable - \$795K - driven by open positions and reductions. |
| | Cost of Goods Sold | |
| 5 | Professional Fees and Services | Unfavorable - \$900K - driven by larger than planned proffesional fees in several areas (Academic Affairs, Board of Regents, General University, and IT). |
| | Travel | |
| 6 | Materials and Supplies | Unfavorability driven by ITSS expenses posting here, but budgeted in "Repairs and Maintenanc.e" |
| | Communication and Utilities | |
| 7 | Repairs and Maintenance | Favorable \$1.9M - Fewer ITSS expenditures than planned. Partially offset by unfavorability in "Materials and Supplies" and "Rentals and Leases." |
| 8 | Rentals and Leases | Unfavorability driven by ITSS expenses posting here, but budgeted in "Repairs and Maintenance." |
| | Printing and Reproduction | |
| | Other Expenses | |
| | Internal (Income)/Charges | |
| | Debt Service - Principal | |
| | Debt Service - Interest | |
| 9 | Capital Expenses | Unfavorability driven by fewer IT capital expenditures than planned. |
| | Scholarships, Exemptions and Financial Aid | |
| | TRANSFERS | |
| | Intra-Campus Transfers Between Funds: Inter-Fund Transfers In/(Out) | |
| | Transfers Between UNTS Components: | |
| | Core / Shared Services | Unfavorable \$1.35M - Savings from re-organization. |
| 10 | | Unfavorable \$600K - HSC Paid larger part of assessment in GR than planned. See offset below in "Other Legislate Transfers In/(Out). |
| | | Unfavorable \$159K - HSC Benefits Credit for accepting larger part of assessment in GR. |
| | Other Inter-Unit Transfers In/(Out) | |
| | Other Transfers: | |
| | Transfer to other State Agencies In/(Out) | |
| | Other Legislative Transfers In/(Out) | Unfavorable \$4,367,750 - TRB Budgeted here, but posted in revenue. |
| 11 | ,,,,,,, | Ufavorable \$141,823 - Budgeted in "Transfers to Other State Agencies", but posted here. |
| | | Favorable \$600K - HSC Paid larger portion of assessment in GR than planned. See offset above in "Core Services). |

Investment Performance

University of North Texas System Consolidated **Investment Portfolio**

| For the Quarter Ending August 31, 2018 |
|---|
| Short-Term Pool (STP) Investment Pool |
| - Demand Deposit |
| - Overnight Repurchase |
| - Demand Deposit Business Rate |
| - TexPool - Texas LGIP |
| - TexStar - Cash Reserve Fund |
| - TexasTerm - TexasDaily |
| - Invesco G&A Inst #9925 |
| - Morgan Stanley Prime MM Fund #8301 |
| - Fidelity Prime MM Fund #2014 |
| - Wells Fargo Heritage Select MM Fund #3801 |
| - JPMorgan Prime MM Fund #3605 |
| - Federated Prime MM Fund #58 |
| - Federated Prime MM Fund #10 |
| - BlackRock Tmp Fund 24 |
| - JPM Gov't Fund 1086 |
| - JPM Gov't Fund 3915 |
| <u>Total STP Investment Pool</u> |

Intermediate Investment Pool (IIP)

- Fannie Mae 1.25% Bond (matures 7/26/2019)
- Fannie Mae 1.125% Bond (matures 7/26/2019)
- Fed Farm Cr Bank 1.67% Bond (matures 6/22/2020)
- Vanguard S-T Corp. Bond Fund (VSTBX)
- Vanguard S-T Inv. Grade Bond Fund (VFSIX)
- Vanguard S-T Gov't. Bond Fund (VSBIX)

<u>Total Intermediate Investment Pool</u>

Debt Proceeds Investment Pool

- TexasTerm 2015A TexasDaily
- TexasTerm CP Proceeds TexasDaily
- TexStar CP Proceeds- Cash Reserve Fund
- Fed Home LMC 1.45% Bond (matures 4/26/2019)
- Fed Home LMC 1.40% Bond (matures 4/26/2019)
- TexasTerm 2017 A&B Bond Proceeds Texas Daily - TexasTerm - 2017 A&B Bond Proceeds - Term CP

Total Debt Proceeds Pool

Total Cash & Investment Pools

Long-Term Investments

Long-Term Investment Pool **UNT and UNT Dallas Endowments HSC Malpractice Fund**

HSC Endowment Pool

HSC TEF Endowment Fund

Total Long-Term Investments

Total UNTS Investments

Other Investments

Foundation Investments - *not assets of the System

Total UNTS and Other Investments

| Beginning | | Ending | Ending | Accrued | QTR Approx. | YTD Approx. |
|---|---|----------------|----------------|------------|-------------|-------------|
| Market Value | | Market Value | Book Value | Interest | Yield* | Yield* |
| arker raide | | market value | Doon value | | Tield | ricia |
| \$ 8,497,299 | | \$ 3,913,988 | \$ 3,913,988 | \$ - | 0.78% | 0.71% |
| | | | | ٠ - | 0.50% | 0.71% |
| 6,847,155 | | 17,087,556 | 17,087,556 | - | | |
| 4,045,612 | | 5,318,391 | 5,318,391 | - | 1.90% | 1.46% |
| 3,668,089 | | 4,614,884 | 4,614,884 | - | 1.87% | 1.45% |
| 7,562,737 | | 11,666,386 | 11,666,386 | - | 1.88% | 1.46% |
| 7,301,684 | | 7,823,161 | 7,823,161 | - | 1.92% | 1.48% |
| 5,115,225 | | 23,634,463 | 23,634,463 | - | 1.80% | 1.37% |
| 20,468,083 | | 25,270,077 | 25,270,077 | 21,003 | 2.09% | 1.83% |
| 6,805,340 | | 18,913,252 | 18,913,252 | 20,676 | 2.04% | 1.83% |
| 6,768,893 | | 15,248,429 | 15,248,429 | - | 2.07% | 1.66% |
| 1,966,057 | | 11,239,423 | 11,239,423 | - | 2.07% | 1.66% |
| 934,978 | | 13,560,449 | 13,560,449 | - | 1.99% | 1.63% |
| 10,717,733 | | 11,799,965 | 11,799,965 | 20,057 | 2.06% | 1.63% |
| 4,046,351 | | 12,692,868 | 12,692,868 | 20,978 | 2.04% | 1.53% |
| - | | 5,137,846 | 5,137,846 | , | 1.54% | 1.54% |
| 3,796,250 | | 4,011,727 | 4,011,727 | 8,576 | 1.74% | 1.32% |
| \$ 98,541,485 | - | \$ 191,932,864 | \$ 191,932,864 | \$ 91,290 | 1.83% | 1.54% |
| 3 36,341,463 | - | \$ 191,932,804 | 3 191,932,804 | 3 31,230 | 1.03/0 | 1.54/0 |
| | | | | | | |
| 4,960,675 | | 4,951,150 | 5,006,250 | 6,250 | 1.25% | 1.25% |
| 4,204,642 | | 4,201,061 | 4,196,280 | 4,781 | 1.15% | 1.15% |
| 4,927,679 | | 4,916,154 | 5,014,347 | 16.004 | 1.69% | 1.69% |
| 33,706,936 | | 33,959,020 | 34,642,813 | _ | 3.36% | 2.87% |
| 26,265,206 | | 26,451,873 | 26,949,078 | _ | 3.20% | 2.75% |
| 5,009,186 | | 5,025,139 | 5,108,320 | _ | 2.54% | 2.09% |
| \$ 79,074,324 | | \$ 79,504,397 | \$ 80,917,088 | \$ 27,035 | 2.90% | 2.51% |
| + 10,011,021 | | +, | + 00,000,000 | 7 | | |
| | | | | | | |
| 961,903 | | | | | 1.92% | 1.48% |
| | | 7 715 570 | 7 715 570 | _ | | 1.48% |
| 7,678,096 | | 7,715,579 | 7,715,579 | - | 1.92% | |
| 3,532,472 | | 3,549,269 | 3,549,269 | - | 1.88% | 1.46% |
| 3,229,362 | | 3,248,270 | 3,265,078 | 16,808 | 1.48% | 1.48% |
| 4,966,306 | | 4,995,235 | 5,021,355 | 24,967 | 1.42% | 1.42% |
| 48,586,870 | | 77,903,223 | 77,903,223 | - | 1.92% | 1.56% |
| 70,228,184 | | - | - | - | 2.18% | 1.51% |
| 139,183,192 | | 97,411,576 | 97,454,504 | 41,775 | 2.05% | 1.51% |
| \$ 316,799,002 | | \$ 368,848,837 | \$ 370,304,455 | \$ 160,100 | 2.15% | 1.71% |
| Beginning | | Ending | Ending | Accrued | QTR Approx. | YTD Approx. |
| Market Value | | Market Value | Book Value | Interest | Return* | Return* |
| | | | | | | |
| 155,519,188 | | 158,548,191 | 133,670,023 | _ | 2.47% | 8.80% |
| 54,447,384 | | 57,093,613 | 44,056,334 | | 2.22% | 7.82% |
| 11,155,205 | | 11,204,429 | 11,106,170 | _ | 0.97% | 2.05% |
| | | | | _ | | |
| 4,934,958 | | 7,091,177 | 7,168,204 | - | 2.88% | 8.29% |
| 28,196,358 | | 28,859,758 | 26,397,325 | - | 2.92% | 8.24% |
| 254,253,094 | | 262,797,169 | 222,398,056 | - | 2.41% | 8.22% |
| \$ 571,052,095 | | \$ 631,646,006 | \$ 592,702,512 | \$ 160,100 | | |
| , | | ,,, | , | , | | |
| | | | | | | |
| 156,287,089 | | 158,827,445 | 133,632,808 | - | 2.05% | 7.88% |
| \$ 727,339,184 | | \$ 790,473,451 | \$ 726,335,320 | \$ 160,100 | | |
| 121,555,184 ب | | 750,475,451 ب | 120,333,320 ب | 00,100 ډ | | |



UNT

UNT HEALTH SCIENCE CENTER

UNT DALLAS

Office of Finance

The attached report represents the investment portfolio of the University of North Texas for the period ending August 31, 2018, and is in compliance with Chapter 2256 of the Public Funds Investment Act and the Investment Strategy expressed in the UNT System's Investment Policy.

Robert E. Brown, CPA

Vice President for Finance and Administration, University of North Texas

Date

James Mauldin Mauldin Date: 2018.11.05 14:02:21 -06'00'

Digitally signed by James

James Mauldin, CPA, CTP

Associate Vice Chancellor for Treasury, University of North Texas System

Date

University of North Texas Investment Portfolio

For the Quarter Ending August 31, 2018

Short-Term Pool (STP) Investment Pool

- Demand Deposit
- Overnight Repurchase
- Demand Deposit Business Rate
- TexPool Texas LGIP
- TexStar Cash Reserve Fund
- TexasTerm TexasDaily
- Morgan Stanley Prime MM Fund #8301
- Fidelity Prime MM Fund #2014
- Wells Fargo Heritage Sel MM Fund #3801
- JPMorgan Prime MM Fund #3605
- Federated Inst MM Fund #58
- Invesco G&A Inst #9925

Total STP Investment Pool

Intermediate Investment Pool (IIP)

- Fannie Mae 1.25% Bond (matures 7/26/2019)
- Fannie Mae 1.125% Bond (matures 7/26/2019)
- Vanguard S-T Corp. Bond Fund (VSTBX)
- Vanguard S-T Inv. Grade Bond Fund (VFSIX)
- Vanguard S-T Gov't. Bond Fund (VSBIX)

Total Intermediate Investment Pool

Debt Proceeds Pool

- TexasTerm 2015A TexasDaily
- TexasTerm CP Proceeds TexasDaily
- Fed Home LMC 1.45% Bond (matures 4/26/2019)
- Fed Home LMC 1.40% Bond (matures 4/26/2019)
- TexasTerm 2017 A&B Bond Proceeds Texas Daily
- TexasTerm 2017 A&B Bond Proceeds Term CP

Total Debt Proceeds Pool

Total STP, IIP and Debt Pools

Long-Term Investment Accounts

UNT Long Term Investment Pool

UNT Endowment

Total Long-Term Investments

Total UNT Investments

Other Investments for the Benefit of UNT

UNT Foundation Fund - *not an asset of UNT

Total UNT and Other Investments

* Yield is reported as an annual figure, Return is reported for the current period

961,903 \$ 4,354,215 4,375,471 4,375,471 863,531 1,773,292 1,782,226 8,934 1,327,990 2,727,000 2,740,270 13,270 16,128,807 13,516,480 13,516,480 18.036.007 41,672,453 \$ 22,392,243 \$ 22,414,447 \$ 22,204 \$ 130,062,469 \$ 177,152,213 \$ 177,971,824 \$ 33,236 Beginning Ending Ending Accrued QTR Approx. Market Value Market Value **Book Value** Interest \$ 107,422,469 \$ 109,514,706 \$ 91,500,000 \$ 53,529,611 56,163,080 43,318,308 \$ 160,952,080 \$ 134,818,308 \$ 165,677,786 \$ 291,014,549 \$ 342,829,999 \$ 312,790,132 \$ 33,236 135,943,661 138,696,605 115,054,197 \$ 426,958,210 \$ 481,526,604 \$ 427,844,329 \$ 33,236 * Excludes Debt Proceeds

Beginning

Market Value

2,747,866

5,465,623

4,045,612

1,203,239

1.230.318

1,720,055

6,844,816

6,768,893

1.966.057

934,978

5,115,225

39,042,650

4,960,675

4,204,642

17,647,370

17.525.493

5,009,186

49,347,366

999,969

Ending

Market Value

2,746,280

10,491,848

5,318,391

1,208,932

1,735,412

12,773,534

6,719,862

15,248,429

11.239.423

13,560,449

23,634,463

4,951,150

4,201,061

17,779,086

17.650.175

5,025,139

49,606,611

\$ 105,153,359

476,336

\$

Ending

Book Value

\$

2,746,280

10,491,848

5,318,391

1,208,932

1,735,412

12,773,534

6.719.862

15,248,429

11.239.423

13,560,449

23,634,463

5,006,250

4,196,280

18,119,062

17,974,105

5,108,320

50,404,018

\$ 105,153,359

476,336

Accrued

Interest

6,250

4,781

11,031

QTR Approx.

Yield*

1.00%

0.50%

1.90%

1.87%

1.88%

1.92%

2.08%

2.04%

2.07%

2.07%

1.99%

1.80%

1.85%

1.25%

1.15%

3.36%

3.20%

2.54%

2.82%

1.92%

1.92%

1.48%

1.42%

1.92%

2.18%

2.05%

2.24%

Return*

2.47%

2.25%

2.40%

2.25%

YTD Approx.

Yield*

1.00%

0.24%

1.46%

1.45%

1.46%

1.48%

1.65%

1.63%

1.66%

1.66%

1.63%

1.37%

1.54%

1.25%

1.15%

2.87%

2.75%

2.09%

2.44%

1.48%

1.48%

1.48%

1.42%

1.56%

1.51%

1.51%

1.79%

YTD Approx.


Return*

8.80%

7.86%

8.49%

7.86%



^{**} Earnings Allowance Rate up to the amount of bank fees incurred during period

University of North Texas Investment Portfolio Market Values - 08/31/2018



UNT HEALTH SCIENCE CENTER

UNT DALLAS

Office of Finance

The attached report represents the investment portfolio of the University of North Texas Health Science Center for the period ending August 31, 2018, and is in compliance with Chapter 2256 of the Public Funds Investment Act and the Investment Strategy expressed in the UNT System's Investment Policy.

Gregory R. Anderson, CPA

Executive Vice President for Finance and Operations,

University of North Texas Health Science Center

11-05-18

Date

James Mauldin Mauldin

Digitally signed by James Mauldin

Date: 2018.11.05 14:01:11 -06'00'

James Mauldin, CPA, CTP

Associate Vice Chancellor for Treasury, University of North Texas System

Date

University of North Texas Health Science Center Investment Portfolio

For the Quarter Ending August 31, 2018

Short-Term Pool (STP) Investment Pool

- Demand Deposit
- TexasTerm TexasDaily
- TexStar Cash Reserve Fund
- JPM Govt MMF 3915
- JPM Govt MMF 1086
- BlackRock Temp MMF 24
- Federated Prime MMF 10
- Morgan Stanley Prime MMF 8301
- Fidelity Prime MMF 2014

Total STP Investment Pool

Intermediate Investment Pool (IIP)

- Vanguard S-T Corp. Bond Fund (VSTBX)
- Vanguard S-T Inv. Grade Bond Fund (VFSIX)
- Fed Farm Cr Bank 1.67% Bond (matures 6/22/2020)

Total Intermediate Investment Pool

Debt Proceeds

- Fed Home LMC 1.45% Bond (matures 4/26/2019)
- Fed Home LMC 1.40% Bond (matures 4/26/2019)
- TexasTerm 2017 A&B Bond Proceeds Texas Daily
- TexasTerm 2017 A&B Bond Proceeds Term CP

Total Debt Proceeds

Total STP, IIP & Debt Pools

Long-Term Investments

HSC Long Term Investment Pool HSC Malpractice Fund

HSC Endowment Pool HSC TEF Endowment Fund

Total Long-Term Investments

Total HSC Investment Portfolio

Other Investments

HSC Foundation - * not an asset of HSC


Total HSC and Other Investments

^{**} Earnings Allowance Rate up to the amount of bank fees incurred during period

| | Beginning | | Ending | | Ending | | Accrued | QTR Approx. | | YTD Approx |
|----|----------------|----|---------------|----|-------------|----|----------|-------------|----|------------|
| ١ | Market Value | ١ | ∕larket Value | | Book Value | | Interest | Yield* | | Yield* |
| | | | | | | | | | | |
| \$ | 4,391,163 | \$ | 149,385 | \$ | 149,385 | \$ | - | 0.63% | ** | 0.56% |
| | 3,092,819 | | 3,107,917 | | 3,107,917 | | - | 1.92% | | 1.48% |
| | 2,725,086 | | 1,232,129 | | 1,232,129 | | - | 1.88% | | 1.46% |
| | 3,796,250 | | 4,011,727 | | 4,011,727 | | 8,576 | 1.74% | | 1.32% |
| | - | | 5,137,846 | | 5,137,846 | | 222 | 1.54% | | 1.54% |
| | 4,046,351 | | 12,692,868 | | 12,692,868 | | 20,978 | 2.04% | | 1.53% |
| | 10,717,733 | | 11,799,965 | | 11,799,965 | | 20,057 | 2.06% | | 1.63% |
| | 13,623,267 | | 12,496,544 | | 12,496,544 | | 21,003 | 2.09% | | 2.03% |
| | 5,805,371 | | 12,193,390 | | 12,193,390 | | 20,676 | 2.04% | | 1.67% |
| \$ | 48,198,041 | \$ | 62,821,769 | \$ | 62,821,769 | \$ | 91,512 | 1.36% | | 1.58% |
| | | | | | | | | | | |
| \$ | 16,059,566 | Ś | 16,179,934 | \$ | 16,523,751 | \$ | | 3.36% | | 2.87% |
| ۲ | 8,739,713 | ۲ | 8,801,698 | ۲ | 8,974,973 | ڔ | | 3.20% | | 2.75% |
| | 4,927,679 | | 4,916,154 | | 5,014,347 | | 16,004 | 1.69% | | 1.69% |
| \$ | 29,726,958 | Ś | 29,897,786 | Ś | 30,513,070 | \$ | 16,004 | 3.04% | | 2.64% |
| 7 | 23,720,330 | 7 | 23,037,700 | 7 | 30,313,070 | 7 | 10,004 | 3.0470 | | 2.0470 |
| | | | | | | | | | | |
| \$ | 899,700 | \$ | - | \$ | - | \$ | - | 1.48% | | 1.48% |
| | 1,383,613 | | - | | - | | - | 1.42% | | 1.42% |
| | 635,532 | | - | | - | | - | 1.78% | | 1.24% |
| | - | | - | | - | | - | | | 1.31% |
| \$ | 2,918,844 | \$ | - | \$ | - | \$ | - | 1.71% | | 1.31% |
| \$ | 80,843,843 | \$ | 92,719,555 | \$ | 93,334,839 | \$ | 107,516 | 1.91% | | 1.80% |
| | Beginning | | Ending | | Ending | | Accrued | QTR Approx. | | YTD Approx |
| ١, | Market Value | | Narket Value | | Book Value | | Interest | Return* | | Return* |
| H | viaritet value | | Harket Value | _ | BOOK VAIGE | | meerese | Return | | rictarri |
| \$ | 35,832,703 | \$ | 36,530,607 | \$ | 31,400,000 | \$ | _ | 2.47% | | 8.80% |
| | 11,155,205 | | 11,204,429 | | 11,106,170 | | - | 0.97% | | 2.05% |
| | 4,934,958 | | 7,091,177 | | 7,168,204 | | _ | 2.88% | | 8.29% |
| | 28,196,358 | | 28,859,758 | | 26,397,325 | | - | 2.92% | | 8.24% |
| \$ | 80,119,225 | \$ | 83,685,972 | \$ | 76,071,699 | \$ | - | 2.45% | | 7.62% |
| \$ | 100.002.000 | \$ | 176 405 527 | \$ | 100 400 530 | \$ | 107 516 | | | |
| • | 160,963,069 | Þ | 176,405,527 | ş | 169,406,538 | Þ | 107,516 | | | |
| | | | | | | | | | | |
| _ | 19,607,334 | | 19,737,157 | | 18,184,928 | | - | 0.70% | | 5.44% |
| \$ | 180,570,403 | \$ | 196,142,684 | \$ | 187,591,467 | \$ | 107,516 | | | |

^{*} Yield is reported as an annual figure, Return is reported for the current period

University of North Texas HSC Investment Portfolio Market Values - 08/31/2018





UNT

UNT HEALTH SCIENCE CENTER

UNT DALLAS

Office of Finance

The attached report represents the investment portfolio of the University of North Texas at Dallas for the period ending August 31, 2018, and is in compliance with Chapter 2256 of the Public Funds Investment Act and the Investment Strategy expressed in the UNT System's Investment Policy.

| | 0 | 1 | |
|-------------|-----|-------|------|
| Jackin Mehr | for | James | Main |
| | | | |

James Main

Executive Vice President for Administration and Chief Financial Officer, University of North Texas at Dallas

| 11 | 5 | 201 | 8 |
|-----|---|-----|---|
| 218 | | | • |

Date

James Mauldin
Date: 2018.11.05 14:03:08 -06'00'

James Mauldin, CPA, CTP

Associate Vice Chancellor for Treasury, University of North Texas System

Date

University of North Texas at Dallas Investment Portfolio

For the Quarter Ending August 31, 2018

Short-Term Pool (STP) Investment Pool

- Demand Deposit
- Overnight Repurchase
- TexPool Texas LGIP
- TexStar Cash Reserve Fund

Total STP Investment Pools

Debt Proceeds

- TexStar CP Proceeds- Cash Reserve Fund
- Fed Home LMC 1.45% Bond (matures 4/26/2019)
- Fed Home LMC 1.40% Bond (matures 4/26/2019)
- TexasTerm 2017 A&B Bond Proceeds Daily Fund
- TexasTerm 2017 A&B Bond Proceeds Term CP

Total Debt Proceeds Pool

Total STP, IIP & Debt Pools

Long-Term Investments

UNTD Long Term Investment Pool UNTD Endowment

Total Long-Term Investments

Total UNT Dallas Investment Portfolio

Other Investments


Dallas Foundation Fund - *not an asset of UNTD

Total UNT Dallas and Other Investments

| | Beginning | Ending | Ending | Accrued | QTR Approx. | YTD Approx. |
|----|--------------|---------------|---------------|----------|-------------|-------------|
| Ν | 1arket Value | Market Value | Book Value | Interest | Yield* | Yield* |
| ^ | 050 270 | ć 510.222 | ć F18 222 | | 1.00% | * 1.00% |
| \$ | 858,270 | \$ 518,323 | \$ 518,323 | \$ - | | 0.23% |
| | 240,029 | 5,089,169 | 5,089,169 | - | 0.50% | |
| | 2,464,850 | 3,405,952 | 3,405,952 | | 1.87% | 1.45% |
| _ | 2,680,255 | 3,291,829 | 3,291,829 | - | 1.88% | 1.46% |
| \$ | 6,243,404 | \$ 12,305,273 | \$ 12,305,273 | \$ - | 1.72% | 1.39% |
| | 3,532,472 | 3,549,269 | 3,549,269 | - | 1.88% | 1.46% |
| | 776,984 | 781,438 | 785,375 | 3,937 | 1.48% | 1.48% |
| | 1,194,893 | 1,201,714 | 1,208,716 | 5,848 | 1.42% | 1.42% |
| | 20,255,947 | 34,601,399 | 34,601,399 | - | 1.94% | 1.65% |
| | 25,594,098 | - | - 1 | - 1 | 2.18% | 1.53% |
| \$ | 51,354,394 | \$ 40,133,820 | \$ 40,144,758 | \$ 9,785 | 2.07% | 1.55% |
| \$ | 57,597,798 | \$ 52,439,092 | \$ 52,450,031 | \$ 9,785 | 2.04% | 1.53% |
| | Ending | Ending | Ending | Accrued | QTR Approx. | YTD Approx. |
| Ν | 1arket Value | Market Value | Book Value | Interest | Return* | Return* |
| \$ | 6,234,526 | \$ 6,355,954 | \$ 5,496,792 | \$ - | 2.47% | 8.80% |
| | 917,773 | 930,533 | 738,026 | - | 0.28% | 5.48% |
| \$ | 7,152,299 | \$ 7,286,487 | \$ 6,234,818 | \$ - | 2.19% | 8.37% |
| \$ | 64,750,097 | \$ 59,725,579 | \$ 58,684,849 | \$ 9,785 | | <u>.</u> |
| | 736,095 | 393,683 | 393,683 | | | |
| \$ | 65,486,192 | \$ 60,119,262 | \$ 59,078,532 | \$ 9,785 | | |

^{*} Yield is reported as an annual figure, Return is reported for the current period

^{**} Earnings Allowance Rate up to the amount of bank fees incurred during period



Page 21 of 58



UNT UNT HEALTH SCIENCE CENTER UNT DALLAS

Office of Finance

The attached report represents the investment portfolio of the University of North Texas System Administration for the period ending August 31, 2018, and is in compliance with Chapter 2256 of the Public Funds Investment Act and the Investment Strategy expressed in the UNT System's Investment Policy.

James Mauldin Mauldin Mauldin

Digitally signed by James Mauldin

Date: 2018.11.02 15:13:19 -05'00'

James Mauldin, CPA, CTP

Associate Vice Chancellor for Treasury, University of North Texas System

Date

Gary Rahlfs

Digitally signed by Gary Rahlfs
DN: cn=Gary Rahlfs, o=UNT System, ou=Vice Chancellor for Finance, email=gary.rahlfs@untsystem.edu, c=US
Date: 2018.11.02 15:22:42 -05'00'

Gary Rahlfs

Vice Chancellor for Finance, University of North Texas System

Date

University of North Texas System Investment Portfolio

For the Quarter Ending August 31, 2018

Short-Term Pool (STP) Investment Pool

- Demand Deposit
- Overnight Repurchase
- TexStar Cash Reserve Fund
- TexasTerm TexasDaily

<u>Total STP Investment Pool</u>

Debt Proceeds

- TexasTerm CP Proceeds TexasDaily
- Fed Home LMC 1.45% Bond (matures 4/26/2019)
- Fed Home LMC 1.40% Bond (matures 4/26/2019)
- TexasTerm 2017 A&B Bond Proceeds Texas Daily
- TexasTerm 2017 A&B Bond Proceeds Term CP

Total Debt Proceeds

Total STP and Debt Pools

Long-Term Investments

UNT Long Term Investment Pool

Total Long-Term Investments


Total SYS Investments

| * Yield is reported as an annual figure, Return is reported for | the current period |
|---|--------------------|

^{**} Earnings Allowance Rate up to the amount of bank fees incurred during period

| | Beginning | | Ending | | Ending | - | Accrued | | QTR Approx. | | YTD Approx. | | |
|----|--------------|----|--------------|----|------------|----|----------|--|-------------|----|-------------|--|--------|
| N | 1arket Value | N | larket Value | E | Book Value | | Interest | | Interest | | Yield* | | Yield* |
| | | | | | | | | | | | | | |
| \$ | 500,000 | \$ | 500,000 | \$ | 500,000 | \$ | - | | 1.00% | ** | 1.00% | | |
| | 1,141,503 | | 1,506,539 | | 1,506,539 | | - | | 0.50% | | 0.23% | | |
| | 927,078 | | 5,407,017 | | 5,407,017 | | - | | 1.88% | | 1.46% | | |
| | 2,488,810 | | 4,238,907 | | 4,238,907 | | - | | 1.88% | | 1.46% | | |
| \$ | 5,057,390 | \$ | 11,652,463 | \$ | 11,652,463 | \$ | - | | 1.79% | | 1.38% | | |
| | | | | | | | | | | | | | |
| \$ | 3,323,882 | \$ | 3,340,108 | Ś | 3,340,108 | \$ | _ | | 1.88% | | 1.46% | | |
| ľ | 689,146 | 7 | 693,541 | 7 | 697,478 | 7 | 3,937 | | 1.48% | | 1.48% | | |
| | 1,059,810 | | 1,066,521 | | 1,072,369 | | 5,848 | | 1.42% | | 1.42% | | |
| | 11,566,584 | | 29,785,344 | | 29,785,344 | | - | | 1.95% | | 1.64% | | |
| | 26,598,079 | | | | - | | _ | | 2.18% | | 1.53% | | |
| \$ | 43,237,500 | \$ | 34,885,513 | \$ | 34,895,298 | \$ | 9,785 | | 2.08% | | 1.55% | | |
| \$ | 48,294,891 | \$ | 46,537,976 | \$ | 46,547,761 | \$ | 9,785 | | 2.03% | | 1.52% | | |
| | | | | | | | | | | | | | |
| | Beginning | | Ending | | Ending | | | | QTR Approx. | | YTD Approx. | | |
| N | 1arket Value | N | larket Value | E | Book Value | | | | Return* | | Return* | | |
| | | | · | | | | | | | | | | |
| \$ | 6,029,490 | \$ | 6,146,924 | \$ | 5,273,231 | \$ | - | | 2.47% | | 8.80% | | |
| \$ | 6,029,490 | \$ | 6,146,924 | \$ | 5,273,231 | \$ | - | | 2.47% | | 8.80% | | |
| \$ | 54,324,380 | \$ | 52,684,901 | \$ | 51,820,993 | \$ | 9,785 | | | | | | |

University of North Texas System Investment Portfolio Market Values - 08/31/2018
* Excludes Debt Proceeds



Capital Improvement Plan Status

November 2018 (Report as of September 28, 2018)



Project Budget Status

| Project Management Responsibility | Project No. | Project Name | Approved Budget | Expensed | Encumbered | Remaining Balance |
|---|-------------|--|--------------------|-------------------|------------------|-------------------|
| OFPC | 16-1.20 | College of Visual Arts and Design | \$ 70,000,000 | \$ 52,127,833 | \$ 12,433,624 | \$ 5,438,542 |
| | 16-1.84a | New Residence Hall - Phase 1 | \$ 58,900,000 | \$ 31,059,641 | \$ 23,001,271 | \$ 4,839,088 |
| | 16-2.66 | Coliseum Concourse Renovation | \$ 8,000,000 | \$ 7,134,128 | \$ 731,455 | \$ 134,417 |
| | 16-2.67 | 1500 I-35E Building | \$ 12,500,000 | \$ 247,712 | \$ 5,107,755 | \$ 7,144,533 |
| | 16-2.82 | Track and Field Stadium | \$ 13,690,000 | \$ 10,616,316 | \$ 3,031,683 | \$ 42,001 |
| | 17-01-0005 | Discovery Park Bio-Medical Engineering Addition | \$ 17,400,000 | \$ 3,566,252 | \$ 9,641,966 | \$ 4,191,782 |
| | 17-01-0010 | New Classroom Building | \$ 25,100,000 | \$ 25,000 | \$ - | \$ 25,075,000 |
| | 18-01-0004 | Art Building Roof Replacement | \$ 1,350,000 | \$ 27,050 | \$ 1,011,688 | \$ 311,262 |
| | 18-01-0007 | New Dining Hall | \$ 25,470,000 | \$ 1,107,568 | \$ 1,443,957 | \$ 22,918,475 |
| | 18-01-0008 | Fouts Field Demolition, Parking, and Bus Transfer Station | \$ 14,000,000 | \$ 755,935 | \$ 8,840,031 | \$ 4,404,035 |
| | 18-01-0009 | New Athletics Indoor Practice Facility | \$ 18,900,000 | \$ 1,143,252 | \$ 12,722,844 | \$ 5,033,904 |
| | 19-01-1901 | Maple Hall Dining and Residence Hall Interior Renovation | \$ 9,550,000 | \$ - | \$ - | \$ 9,550,000 |
| | 19-01-1905 | Art Studio Facility | \$ 7,000,000 | \$ - | \$ - | \$ 7,000,000 |
| | 16-1.01 | Student Learning and Success Center | \$ 63,000,000 | \$ 26,746,700 | \$ 27,541,936 | \$ 8,711,365 |
| | 16-1.40 | Interdisciplinary Research Building | \$ 118,500,000 | \$ 100,815,434 | \$ 12,731,340 | \$ 4,953,226 |
| | 16-2.96 | Research and Education (RES) Level 4 | \$ 4,500,000 | \$ 3,600 | \$ - | \$ 4,496,400 |
| | 16-2.01 | Renovate Dallas Municipal Building and Associated Law Buildings | \$ 56,000,000 | \$ 24,624,763 | \$ 21,484,960 | \$ 9,890,276 |
| UNT Facilities | 2.20 | Matthews Hall MEP | \$ 1,200,000 | \$ 209,425 | \$ 60,250 | \$ 930,325 |
| | 2.21 | Wooten Hall MEP | \$ 3,450,000 | \$ 1,020,196 | \$ 198,588 | \$ 2,231,216 |
| | 2.33 | Willis Library MEP | \$ 9,850,000 | \$ 675,604 | \$ 59,960 | \$ 9,114,436 |
| | 16-2.25 | General Academic Building MEP and Interior | \$ 10,350,000 | \$ 148,981 | \$ 493,060 | \$ 9,707,959 |
| | 16-2.50 | Renovation Life Science Lab Exhaust Upgrade | \$ 5,950,000 | \$ 228,981 | \$ 945,933 | \$ 4,775,086 |
| | 16-2.55 | Discovery Park MEP Upgrade | \$ 20,600,000 | \$ 52,039 | \$ 351,041 | \$ 20,196,920 |
| | 16-2.77 | Wooten Hall Code Upgrade | \$ 4,760,000 | \$ 584,275 | \$ 3,411,025 | \$ 764,700 |
| | 17-01-0001 | Terrill Hall MEP & Interior Renovation | \$ 7,300,000 | \$ 209,500 | \$ 573,920 | \$ 6,516,580 |
| | 17-01-0002 | Coliseum MEP Renovation | \$ 10,400,000 | \$ - | \$ - | \$ 10,400,000 |
| | 17-01-0003 | Kerr Hall MEP & Interior Renovation | \$ 5,790,000 | \$ 4,253,511 | \$ 982,474 | \$ 554,015 |
| | 17-01-0004 | USB MEP Renovation | \$ 3,600,000 | \$ 85,468 | \$ 264,531 | \$ 3,250,001 |
| | 17-01-0006 | Sage Hall Academic Success Center Phase II | \$ 2,920,000 | \$ 1,942,008 | \$ 583,297 | \$ 394,695 |
| | 17-01-0008 | Coliseum Roof Replacement | \$ 2,430,000 | \$ - | \$ - | \$ 2,430,000 |
| | 17-01-0009 | Off-Site Campus #2 | \$ 1,500,000 | \$ - | \$ - | \$ 1,500,000 |
| | 17-01-0012 | Eagle Point Parking Lot #80 | \$ 2,200,000 | \$ 84,114 | \$ 2,018,142 | \$ 97,744 |
| | 18-01-0001 | Maple Hall MEP & Renovation | \$ 4,380,000 | \$ 3,914,114 | \$ 421,078 | \$ 44,808 |
| | 18-01-0002 | Clark Hall Lobby Renovation | \$ 2,270,000 | \$ 1,601 | \$ 153,173 | \$ 2,115,226 |
| | 18-01-0003 | Sage Hall Academic Success Center Phase III | \$ 3,010,000 | \$ 173,839 | \$ 195,658 | \$ 2,640,503 |
| | 18-01-0005 | Discovery Park Utility Capacity Upgrade | \$ 2,000,000 | \$ 1,377,784 | \$ 134,347 | \$ 487,869 |
| | 18-01-0006 | Music Building Courtyard Renovation | \$ 2,590,000 | \$ 162,853 | \$ 181,458 | \$ 2,245,689 |
| | 19-01-1902 | Dining Food Stands | \$ 2,300,000 | \$ - | \$ - | \$ 2,300,000 |
| | 19-01-1903 | General Academic Classroom & Class Laboratory E-Locking | \$ 4,400,000 | \$ - | \$ - | \$ 4,400,000 |
| | 19-01-1904 | Kerr Hall A Tower Common Areas Renovation | \$ 2,500,000 | \$ - | \$ - | \$ 2,500,000 |
| | 19-01-1906 | Apogee Stadium Turf | \$ 730,000 | \$ 440,957 | \$ 192,028 | \$ 97,015 |
| | 19-01-1907 | Music Building Recital Hall and MEIT Renovation | 3,660,000 | \$ - | \$ - | \$ 3,660,000 |
| | 19-01-1908 | Clark Hall MEP Renovation | \$ 6,910,000 | \$ - | \$ - | \$ 6,910,000 |
| HSC Facilities | 17-03-0001 | East Parking Garage Renovation | \$ 6,000,000 | \$ - | \$ 600,000 | \$ 5,400,000 |
| | 18-03-0001 | Gross Anatomy Laboratory Renovation | \$ 2,470,000 | \$ 1,446,291 | \$ 559,079 | \$ 464,630 |

November 2018 (Report as of September 28, 2018)



Project Overview

| Project | | | | | |
|----------------|-------------|---|-------|----------|--------|
| Management | | | | | |
| Responsibility | Project No. | Project Name | Scope | Schedule | Budget |
| OFPC | 16-1.20 | College of Visual Arts and Design | | | |
| | 16-1.84a | New Residence Hall - Phase 1 | | | |
| | 16-2.66 | Coliseum Concourse Renovation | | | |
| | 16-2.67 | 1500 I-35E Building | | | |
| | 16-2.82 | Track and Field Stadium | | | |
| | 17-01-0005 | Discovery Park Bio-Medical Engineering Addition | | | |
| | 17-01-0010 | New Classroom Building | | | |
| | 18-01-0004 | Art Building Roof Replacement | | | |
| | 18-01-0007 | New Dining Hall | | | |
| | 18-01-0008 | Fouts Field Demolition, Parking, and Bus Transfer Station | | | |
| | 18-01-0009 | New Athletics Indoor Practice Facility | | | |
| | 19-01-1901 | Maple Hall Dining and Residence Hall Interior Renovation | | | |
| | 19-01-1905 | Art Studio Facility | | | |
| | 16-1.01 | Student Learning and Success Center | | | |
| | 16-1.40 | Interdisciplinary Research Building | | | |
| | 16-2.96 | Research and Education (RES) Level 4 | | | |
| | 16 2 01 | Renovate Dallas Municipal Building and Associated Law | | | |
| | 16-2.01 | Buildings | | | |
| UNT Facilities | 2.20 | Matthews Hall MEP | | | |
| | 2.21 | Wooten Hall MEP | | | |
| | 2.33 | Willis Library MEP | | | |
| | 16-2.25 | General Academic Building MEP and Interior Renovation | | | |
| | 16-2.50 | Life Science Lab Exhaust Upgrade | | | |
| | 16-2.55 | Discovery Park MEP Upgrade | | | |
| | 16-2.77 | Wooten Hall Code Upgrade | | | |
| | 17-01-0001 | Terrill Hall MEP & Interior Renovation | | | |
| | 17-01-0002 | Coliseum MEP Renovation | | | |
| | 17-01-0003 | Kerr Hall MEP & Interior Renovation | | | |
| | 17-01-0004 | USB MEP Renovation | | | |
| | 17-01-0006 | Sage Hall Academic Success Center Phase II | | | |
| | 17-01-0008 | Coliseum Roof Replacement | | | |
| | 17-01-0009 | Off-Site Campus #2 | | | |
| | 17-01-0012 | Eagle Point Parking Lot #80 | | | |
| | 18-01-0001 | Maple Hall MEP & Renovation | | | |
| | 18-01-0002 | Clark Hall Lobby Renovation | | | |
| | 18-01-0003 | Sage Hall Academic Success Center Phase III | | | |
| | 18-01-0005 | Discovery Park Utility Capacity Upgrade | | | |
| | 18-01-0006 | Music Building Courtyard Renovation | | | |
| | 19-01-1902 | Dining Food Stands | | | 0 |
| | 19-01-1903 | General Academic Classroom & Class Laboratory E-Locking | | | |
| | 19-01-1904 | Kerr Hall A Tower Common Areas Renovation | | | 0 |
| | 19-01-1906 | Apogee Stadium Turf | | | |
| | 19-01-1907 | Music Building Recital Hall and MEIT Renovation | | | |
| | 19-01-1908 | Clark Hall MEP Renovation | | | |
| HSC Facilities | 17-03-0001 | East Parking Garage Renovation | | | 0 |
| | 18-03-0001 | Gross Anatomy Laboratory Renovation | | | |

No change from previous project update

Minor Adjustment from previous project update

Substantial change from previous project update

Project On-Hold / Cancelled

UNT UNIVERSITY OF NORTH TEXAS

FY19 (in \$Million)

| University | y of North Texas | , | , | | | | | | - |
|--------------------|---|--------------------|--------------|---------------|-------|--------------|--------------|-------|---------------|
| | | | Prior Yrs | | | | | | Total |
| Proj. No. | | Funding Source | Budget | 2019 | 2020 | 2021 | 2022 | 2023+ | Project |
| | Approved Projects: | | | | | | | | |
| 16-1.20 | FPC Managed Projects College of Visual Arts and Design | <u> </u> | | | ı | 1 | 1 | ľ | |
| | 5 | TRB | 65.00 | 5.00 | | | | | 70.00 |
| 16-1.84a | New Residence Hall - Phase 1 (Amend. 8/17) | RFS | 45.72 | 13.18 | | | | | 58.90 |
| 16-2.66 | Coliseum Concourse Renovation | RFS | 8.00 | - | | | | | 8.00 |
| 16-2.67 | 1500 I-35 Building (Amend. 8/16) | RFS | 12.50 | - | | | | | 12.50 |
| 16-2.82 | Track and Field Stadium (Amend. 2/17, 8/18) | RFS | 9.90 | 2.10 | | | | | |
| | | AUX | | 1.69 | | | | | 13.69 |
| | Discovery Park Bio-Medical Engineering Addition | RFS | 17.40 | - | | | | | 17.40 |
| 17-01-0010 | New Classroom Building | RFS | | | 25.10 | | | | 25.10 |
| | Art Building Roof Replacement | CP | 1.35 | 45.00 | 2.42 | | | | 1.35 |
| | New Dining Hall | RFS RFS | 3.70 | 15.28 | 6.49 | | | | 25.47 |
| | Fouts Field Demolition, Parking, and Bus Transfer Station Athletic Indoor Practice Facility | RFS | 2.00 1.50 | 12.00 9.90 | | | | | 14.00 |
| 10-01-0009 | Attribute indoor Fractice Facility | GIFT | 1.00 | 7.50 | | | | | 18.90 |
| 19-01-1901 | Maple Hall Dining and Residence Hall Interior Renovation | AUX | | 0.60 | 8.95 | | | | 9.55 |
| | Art Studio Facility | HEAF | | 0.60 | 6.40 | | | | 7.00 |
| UNT Facili | ties Managed Projects | | | | | | | | |
| 2.20 | Matthews Hall MEP (Amend. 8/17) | HEAF | 1.20 | | | | | | 1.20 |
| 2.21 | Wooten Hall MEP (Amend. 8/16, 8/17) | HEAF | 3.45 | | | | | | 3.45 |
| 2.33 | Willis Library MEP (Amend. 8/15, 8/17) | HEAF | 9.85 | | | | | | 9.85 |
| 16-2.25 | General Academic Building MEP & Interior Renovation (Amend. | HEAF | 0.75 | - | | | | | |
| | 8/17) | RFS | | 9.60 | | | | | 10.35 |
| 16-2.50 | Life Science Lab Exhaust Upgrade (Amend. 8/17) | HEAF | 5.95 | - | | | | | 5.95 |
| 16-2.55 | Discovery Park MEP Upgrade (Amend. 8/17) | HEAF | 1.00 | 9.00 | 10.00 | 0.60 | | | 20.60 |
| 16-2.77 | Wooten Hall Code Upgrade (Amend. 8/17) | HEAF | 4.76 | - | | | | | 4.76 |
| 17-01-0001 | Terrill Hall MEP & Interior Renovation (Amend. 8/17) | HEAF | 0.80 | 6.50 | | | | | 7.30 |
| 17-01-0002 | Coliseum MEP Renovation (Amend. 8/17) | RFS | | | | 0.90 | 9.50 | | 10.40 |
| 17-01-0003 | Kerr Hall MEP & Interior Renovation (Amend. 8/17) | | | | | | | | |
| | , , | AUX | 5.79 | _ | | | | | 5.79 |
| 17-01-0004 | USB MEP Renovation (Amend. 8/17, 8/18) | HEAF | 3.60 | _ | 2.00 | | | | 5.60 |
| 17-01-0008 | Coliseum Roof Replacement (Amend. 8/17) | Local/Cash | 2.43 | _ | | | | | 2.43 |
| 17-01-0009 | Off-Site Campus #2 | Local/Cash | 2.10 | _ | 1.50 | | | | 1.50 |
| | Eagle Point Parking Lot #84 | CP CP | 2.20 | _ | 1.50 | | | | 2.20 |
| 18-01-0001 | Maple Hall MEP & Renovation | AUX | 4.38 | | | | | | 4.38 |
| 18-01-0002 | Clark Hall Lobby Renovation | AUX | 0.17 | 2.10 | | | | | 2.27 |
| | Sage Hall Academic Success Center Phase III | HEAF | 0.26 | 2.75 | | | | | 3.01 |
| | Discovery Park Utility Capacity Upgrade | HEAF | 2.00 | | | | | | 2.00 |
| 18-01-0006 | Music Building Courtyard Renovation | HEAF GIFT | 1.59 | 1.00 | | | | | 2.59 |
| 19-01-1902 | Dining Food Stands | AUX | | 2.30 | | | | | 2.39 |
| | General Academic Classroom & Class Laboratory E-Locking | HEAF | | 0.40 | 2.00 | 2.00 | | | 4.40 |
| | Kerr Hall A Tower Common Areas Renovation | AUX | | 2.50 | | | | | 2.50 |
| 19-01-1906 | Apogee Stadium Turf | RFS | | 0.73 | | | | | 0.73 |
| | Music Building Recital Hall and MEIT Renovation | HEAF | | 0.36 | 3.30 | | | | 3.66 |
| 19-01-1908 | Clark Hall MEP Renovation | AUX | | 0.35 | 6.56 | | | | 6.91 |
| | | ved Projects Total | 217.25 | 105.44 | 72.30 | 3.50 | 9.50 | - | 407.99 |
| New Project | ts for Approval: | | | | | | | | |
| | | | | | | | | | 440.00 |
| Diametric | | for Approval Total | - | - | - | - | - | - | 142.68 |
| | pjects with Identified Funding Sources: | THEVE | | | ı | 4 40 1 | 0.00 | | 14.00 |
| 01-1610 01-1611 | Administration Building Renovation Curry Hall MEP | HEAF HEAF | | | | 1.10 | 9.90 0.54 | 5.46 | 11.00 6.00 |
| 01-1611 | PAC Foundation Repairs | HEAF | | | | | 0.54 | 2.15 | 2.15 |
| 01-1614 | Physical Education Building (PEB) MEP | HEAF | | | | 0.80 | 8.20 | 2.10 | 9.00 |
| 01-1615 | Language Building MEP | HEAF | | | | | 0.45 | 6.05 | 6.50 |
| 01-1618 | RTFP MEP Renovation | HEAF | | | | | 0.75 | 7.00 | 7.75 |
| 01-1721 | Chilton Restrooms and Envelope Repairs | HEAF | | | 0.50 | 5.60 | | | 6.10 |
| 01-1725 | Union Circle Drive Re-surface | AUX | | | 2.00 | 0.00 | 4.50 | 4.50 | 2.00 |
| 01-1909 01-1910 | Campus Lighting Upgrades Crumley Hall Lobby Renovation | HEAF AUX | | | 0.25 | 0.20 1.25 | 1.50 1.25 | 1.50 | 3.20 2.75 |
| 01-1910 | McConnell Hall Interior Renovation | AUX | | | 0.25 | 2.00 | 2.00 | | 4.40 |
| | | - | | | | | | | |

UNT UNIVERSITY OF NORTH TEXAS*

FY19 (in \$Million)

| University | y of North Texas | | | | | | | | |
|------------|---------------------------------------|--------------------|-----------|-------|------|-------|-------|-------|---------|
| | | | Prior Yrs | | | | | | Total |
| Proj. No. | Project | Funding Source | Budget | 2019 | 2020 | 2021 | 2022 | 2023+ | Project |
| 01-1912 | College Inn MEP and Renovation | AUX | | | | | 0.60 | 6.00 | 6.60 |
| 01-1913 | Wooten Hall Electrical Upgrades | HEAF | | | | 0.20 | 2.00 | | 2.20 |
| 01-1914 | Frisco Branch Campus Development | RFS | | 1.00 | 3.00 | 22.00 | 55.00 | 10.00 | 91.00 |
| | Planned Projects with Identified Fund | ling Sources Total | - | 1.00 | 6.15 | 33.15 | 82.19 | 38.16 | 160.65 |
| Planned La | nd Acquisitions | | | | | | | | |
| 3.01 | Land Acquisitions per Master Plan | HEAF | | 1.50 | 1.50 | 1.50 | 1.50 | 1.50 | 7.50 |
| 3.02 | Property Acquisition - Frisco | RFS | · | 9.00 | | | | - | 9.00 |
| | Planned Land | Acquisition Total | - | 10.50 | 1.50 | 1.50 | 1.50 | 1.50 | 16.50 |

Capital Improvement Plan Total 217.25 116.94 79.95 38.15 93.19 39.66 727.81

Planned Project without Identified Funding Sources

New Construction:

New Sports Arena Education & Outreach Center Science & Tech Research Building

Renovation:

Athletic Center Renovation and Expansion Hickory Hall Renovation Underground Utility Repairs SRB 2nd Floor Renovation

Summary by Funding Source

| | | Prior Yrs | | | | | | |
|--------------------------------------|----------------|-----------|--------|-------|-------|-------|-------|--------|
| | Funding Source | Budget | 2019 | 2020 | 2021 | 2022 | 2023+ | Total |
| HEAF | HEAF | 35.21 | 21.11 | 25.70 | 12.00 | 24.84 | 23.66 | 142.52 |
| Tuition Revenue Bonds | TRB | 65.00 | 5.00 | - | - | - | - | 70.00 |
| Commercial Paper | СР | 3.55 | - | - | - | - | - | 3.55 |
| Revenue Financing System Bonds | RFS | 100.72 | 72.79 | 34.59 | 22.90 | 64.50 | 10.00 | 305.50 |
| Auxiliary Reserves | AUX | 10.34 | 9.54 | 18.16 | 3.25 | 3.85 | 6.00 | 51.14 |
| Grants | GRNT | - | - | - | - | - | - | - |
| Student Fees | SF | - | - | - | - | - | - | - |
| Housing Revenue | HR | - | - | - | - | - | - | - |
| Gift/Donations | GIFT | - | 8.50 | - | - | - | - | 8.50 |
| Annual Budget, Operating and Capital | Local/Cash | 2.43 | - | 1.50 | - | - | - | 3.93 |
| | Total | 217.25 | 116.94 | 79.95 | 38.15 | 93.19 | 39.66 | 585.14 |

Approved President



FY2019 (in \$Million)

| | | 1 12010 (| τι φινιιιίο | ••• | | | | | |
|----------------------------|---|-----------------------|-------------|-------|------|-------|-------|-------|---------|
| Univers | sity of North Texas Dallas | • | | | | | | | |
| | | | Prior Yrs | | | | | | Total |
| Proj. No | - Project | Funding Source | Budget | 2019 | 2020 | 2021 | 2022 | 2023+ | Project |
| Previous | ly Approved Projects: | | | | | | | | |
| System | OFPC Managed Projects | | | | | | | | |
| 16-1.01 | Student Learning & Success Center | TRB | 49.40 | 13.60 | | | | | 63.00 |
| | Previously Ap | proved Projects Total | 49.40 | 13.60 | - | - | - | - | 63.00 |
| New Projects for Approval: | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | New Proje | - | - | - | - | - | - | | |
| Planned | Projects with Identified Funding Sources: | | | | | | | | |
| 02-1901 | Landmark Tower | GIFT | | | 4.50 | | | | 4.50 |
| 02-1902 | Second Residence Hall | RFS | | | 3.00 | 20.00 | 7.00 | | 30.00 |
| 02-1903 | Event Center | RFS | | | | 2.00 | 8.00 | | |
| | | GIFT | | | | | 3.00 | 2.00 | 15.00 |
| 02-1904 | Parking Garage | RFS | | | | | | 25.00 | 25.00 |
| | Planned Projects with Identified Fu | unding Sources Total | - | - | 7.50 | 22.00 | 18.00 | 27.00 | 74.50 |
| Planned | Land Acquisitions | | | | | | | | |
| | | | | | | | | | - |
| | Diamed I. | and Assuicition Total | | | | | | | |
| | Planned Li | and Acquisition Total | - | - | - | - | - | - | - |
| | Capital Im | provement Plan Total | 49.40 | 13.60 | 7.50 | 22.00 | 18.00 | 27.00 | 137.50 |

Planned Project without Identified Funding Sources

New Construction:

STEM Building

Business and Information Technology Building

Renovation:

| by Funding Source | | Prior Yrs | | | | | | |
|--------------------------------------|----------------|-----------|-------|------|-------|-------|-------|--------|
| | Funding Source | Budget | 2019 | 2020 | 2021 | 2022 | 2023+ | Total |
| HEAF | HEAF | - | - | - | _ | - | - | - |
| Tuition Revenue Bonds | TRB | 49.40 | 13.60 | - | - | - | - | 63.00 |
| Commercial Paper | CP | - | - | - | - | - | - | - |
| Revenue Financing System Bonds | RFS | - | - | 3.00 | 22.00 | 15.00 | 25.00 | 65.00 |
| Auxiliary Reserves | AUX | - | - | - | = | - | - | - |
| Grants | GRNT | - | - | - | - | - | - | - |
| Student Fees | SF | - | - | - | - | - | - | - |
| Housing Revenue | HR | - | - | - | - | - | - | - |
| Gift/Donations | GIFT | - | - | 4.50 | - | 3.00 | 2.00 | 9.50 |
| Annual Budget, Operating and Capital | Local/Cash | - | - | - | - | - | - | - |
| | Total | 49.40 | 13.60 | 7.50 | 22.00 | 18.00 | 27.00 | 137.50 |

| Approved | | | |
|-----------|--|--|--|
| | | | |
| Procident | | | |

UNT HEALTH

FY2019 (in \$Million)

| | | | Prior Yrs | | | | | | Total |
|------------|---|-----------------------|-----------|-------|------|------|------|--------|---------|
| Proj. No. | Project | Funding Source | Budget | 2019 | 2020 | 2021 | 2022 | 2023+ | Project |
| Previously | Approved Projects: | | | | | | | | |
| System C | OFPC Managed Projects | | | | | | | | |
| 16-1.40 | Interdisciplinary Research Building | TRB | 80.00 | | | | | | |
| | | RFS | 20.80 | 16.47 | | | | | |
| | | GIFT | | 1.23 | | | | | 118.50 |
| 16-2.96 | Research and Education (RES) Level 4 | RFS | 0.01 | 2.99 | 1.50 | | | | 4.50 |
| UNT HSC | Facilities Managed Projects | | | | | | | | |
| 17-03-0001 | East Parking Garage Renovation | RFS | | 2.50 | | | | | |
| | | Local/Cash | | 3.50 | | | | | 6.00 |
| 18-03-0001 | Gross Anatomy Laboratory Renovation | RFS | 2.47 | | | | | | 2.47 |
| | Previously App | 103.28 | 26.69 | 1.50 | - | - | - | 131.47 | |
| New Proje | cts for Approval: | • | | | | | | | |
| | | | | | | | | | - |
| | New Proje | ct for Approval Total | - | - | - | - | - | - | - |
| Planned P | rojects with Identified Funding Sources: | | | | | | | | |
| 03-1901 | Campus Energy Infrastructure Improvements | RFS | | 4.00 | 4.00 | | | | 8.00 |
| | Facilites Management and General Services | | | | | | | | |
| 03-1902 | Buildings Renovation | RFS | | 2.70 | | | | | 2.70 |
| | Planned Projects with Identified Fu | nding Sources Total | - | 6.70 | 4.00 | - | - | - | 10.70 |
| | and Acquisitions | | | | | | | | |
| 3.01 | Property Acquisition | HEAF | | 1.00 | | | | | 1.00 |
| | Planned La | nd Acquisition Total | - | 1.00 | - | - | - | - | 1.00 |
| | | rovement Plan Total | 103.28 | 34.39 | 5.50 | | • | • | 143.17 |

Planned Project without Identified Funding Sources

New Construction:
Academic Building

Renovation:

Summary by Funding Source

| | | Prior Yrs | | | | | | |
|--------------------------------------|----------------|-----------|-------|------|------|------|-------|--------|
| | Funding Source | Budget | 2019 | 2020 | 2021 | 2022 | 2023+ | Total |
| HEAF | HEAF | - | 1.00 | - | - | - | - | 1.00 |
| Tuition Revenue Bonds | TRB | 80.00 | - | - | | - | - | 80.00 |
| Private Placement | PP | - | - | - | - | - | - | - |
| Revenue Financing System Bonds | RFS | 23.28 | 28.66 | 5.50 | - | - | - | 57.44 |
| Auxiliary Reserves | AUX | - | - | - | - | - | - | - |
| Grants | GRNT | | - | - | - | - | - | - |
| Student Fees | SF | - | - | - | - | - | - | - |
| Housing Revenue | HR | - | - | - | - | - | - | - |
| Gift/Donations | GIFT | - | 1.23 | - | - | - | - | 1.23 |
| Annual Budget, Operating and Capital | Local/Cash | - | 3.50 | - | - | - | - | 3.50 |
| | Total | 103.28 | 34.39 | 5.50 | 0.00 | 0.00 | 0.00 | 143.17 |

| Approved | | | |
|-----------|--|--|--|
| | | | |
| Dresident | | | |

UNT | SYSTEM

FY2019 (in \$Million)

| | | Funding | Prior Yrs | | | | | | Total |
|----------------------------------|---|-----------------|-----------|-------|------|------|------|-------|---------|
| Proj. No. | Project | Source | Budget | 2019 | 2020 | 2021 | 2022 | 2023+ | Project |
| Previous | ly Approved Projects: | | | | | | | | |
| System | OFPC Managed Projects | | | | | | | | |
| 16-2.01 | Renovate Dallas Municipal Bldg and Assoc Law Bldgs | TRB | 37.74 | 18.26 | | | | | 56.00 |
| | Previously Approved | Projects Total | 37.74 | 18.26 | - | - | - | - | 56.00 |
| New Proj | jects for Approval: | | | | | | | | • |
| | | | | | | | | | |
| New Project for Approval Total - | | | | - | • | • | - | • | - |
| Planned | Projects with Identified Funding Source | s: | | | | | | | |
| 04-1801 | Renovation of the Municipal Building for Historical Exhibit | GIFT | | | 3.50 | | | | 3.50 |
| | | | | | | | | | |
| F | Planned Projects with Identified Funding | Sources Total | • | - | 3.50 | - | - | - | 3.50 |
| Planned | Land Acquisitions | | | | | | | | |
| | | | | | | | | | - |
| | Planned Land Ac | | - | - | - | - | - | - | - |
| | Capital Improven | nent Plan Total | 37.74 | 18.26 | 3.50 | - | - | - | 59.50 |

| Planned | l Project | without | Identified | Funding | Sources |
|---------|-----------|---------|------------|---------|---------|

New Construction:

Renovation:

System Building 8th Floor System Building Floors 2-4 1900 Elm Street Lobby

| | Funding Source | Prior Yrs Budget | 2019 | 2020 | 2021 | 2022 | 2023+ | Total |
|--------------------------------------|-------------------|---------------------|-------|------|------|------|-------|-------|
| HEAF | HEAF | - | - | - | - | - | - | - |
| Tuition Revenue Bonds | TRB | 37.74 | 18.26 | - | - | - | - | 56.00 |
| Commercial Paper | CP | - | - | - | - | - | - | - |
| Revenue Financing System Bonds | RFS | - | - | - | - | - | - | - |
| Auxiliary Reserves | AUX | - | - | - | - | - | - | - |
| Grants | GRNT | - | - | - | - | - | - | - |
| Student Fees | SF | - | - | - | - | - | - | - |
| Housing Revenue | HR | - | - | - | - | - | - | - |
| Gift/Donations | GIFT | - | - | 3.50 | - | - | - | 3.50 |
| Annual Budget, Operating and Capital | Local/Cash | - | - | - | - | - | - | - |
| Total | | 37.74 | 18.26 | 3.50 | - | - | - | 59.50 |

| Approved | | |
|------------|--|--|
| | | |
| Chancellor | | |

University of North Texas System Facilities Planning Construction
November 2018
(Reported as of September 28, 2018)



The planning, programming, design, and construction of the following (17) projects are managed by the UNT System Office of Facilities Planning and Construction (OFPC). All update information is provided by OFPC.

University of North Texas Campus

16-1.20 College of Visual Arts and Design

Current Project Status

Substantial completion of the new facility was July 2018 with classes being held in the newly constructed building for the beginning of the fall semester. Construction activities continue on the renovation of the existing art building. There was a delay in contruction due to the discovery and mitigation of additional asbestos material. The project is expected to have to have substantial completion date in January 2019. The project remains on budget.

| Project Budget | | | | |
|------------------------|------------------|-------------------|------------------|--|
| Approved Budget | \$ 70,000,000 | Expensed | \$ 52,127,833 | |
| | | Encumbered | \$ 12,433,624 | |
| | | Remaining Balance | \$ 5,438,542 | |

Major Project Contract Information

| | Solicitation/Type of | f | |
|------------|----------------------|--------------------------------|--------------------------|
| | Contract | Selected Firm | HUB Participation |
| Architect | RFQ | Corgan | 29.17% |
| Contractor | CMAR | Hunt Construction Group | 12.35% |
| Contractor | - | - | - |
| Contractor | - | - | _ |

| Project Schedule | | | | | |
|-------------------|------------------------|-----------------------|----------------------------|--------------------------|--------|
| Project Phase: | Construction | | | | |
| Phase % Complete: | 85% | Original CIP Schedule | Previously Reported | Current Projected | Actual |
| Planning/ | Programming Complete | Dec-15 | - | - | Jul-16 |
| | Design Complete | Dec-16 | - | - | Jun-17 |
| Construction | Substantial Completion | Jun-18 | Dec-18 | Jan-19 | - |
| | Construction End | Jul-18 | Jan-19 | Mar-19 | - |

16-1.84a New Residence Hall - Phase 1

Current Project Status

Construction continues for both the Residence Hall and the Tour Center. The Tour Center is dried in, air is on, and roof completion is ongoing and project is on track. Installation of finishes in the Tour Center has begun and on-site paving is ongoing. The Residence Hall structure is complete, overhead mechanical, electrical, and plumbing is on-going on levels 4 & 5. Residence Hall masonry and roof installation continues. The project is on track to meet substantial completion for the Tour Center in November 2018 and substantial completion of the Residence Hall in February 2019.

| Project Budget | | | | |
|------------------------|------------------|-------------------|------------------|--|
| Approved Budget | \$ 58,900,000 | Expensed | \$ 31,059,641 | |
| | | Encumbered | \$ 23,001,271 | |
| | | Remaining Balance | \$ 4,839,088 | |

Major Project Contract Information

| | Solicitation/Type of | | |
|------------|----------------------|--------------------|--------------------------|
| | Contract | Selected Firm | HUB Participation |
| Architect | RFQ | Jacobs Engineering | 20.28% |
| Contractor | CMAR | JT Vaughn | 11.26% |
| Contractor | - | - | - |
| Contractor | - | - | - |

| Project Schedule | | | | | |
|-------------------|------------------------|------------------------------|----------------------------|--------------------------|--------|
| Project Phase: | Construction | | | | |
| Phase % Complete: | 63% | Original CIP Schedule | Previously Reported | Current Projected | Actual |
| Planning/ | Programming Complete | May-16 | - | - | Jan-17 |
| | Design Complete | Feb-17 | - | - | Sep-17 |
| Construction | Substantial Completion | May-18 | Feb-19 | Feb-19 | - |
| | Construction End | Jun-18 | Mar-19 | Mar-19 | - |

University of North Texas System Facilities Planning Construction
November 2018
(Reported as of September 28, 2018)



16-2.66 Coliseum Concourse Renovation

Current Project Status

The building was substantially complete in May 2018 and occupants are utilizing the facility for its intended use. Final procurement and fabrication for branding and graphics on the concourse level is the only remaining scope to be completed on this project. Installation is anticipated to begin in early October and completed by January 2019. Basketball office renovations are complete and all new furniture has been installed.

| Project Budget | | | | |
|-----------------------|-----------------|-------------------|-----------------|--|
| Approved Budget | \$ 8,000,000 | Expensed | \$ 7,134,128 | |
| | | Encumbered | \$ 731,455 | |
| | | Remaining Balance | \$ 134,417 | |

Major Project Contract Information

| Solicitation/Type of |
|----------------------|
|----------------------|

| | Contract | Selected Firm | HUB Participation |
|------------|----------|--------------------------|--------------------------|
| Architect | RFQ | Elements of Architecture | 100.00% |
| Contractor | CMAR | Construction Zone | 100.00% |
| Contractor | - | - | - |
| Contractor | - | - | - |

| Project Schedule | Pro | oiect | Sch | edu | le |
|------------------|-----|-------|-----|-----|----|
|------------------|-----|-------|-----|-----|----|

Project Phase: Construction

Phase % Complete: 95%

| riginal CIP Schedule | Previously Reported | Current Projected | Actual |
|----------------------|---------------------|----------------------------|----------------------|
| Dec-15 | - | - | Dec-15 |
| Oct-16 | - | - | Apr-17 |
| Aug-17 | - | - | May-18 |
| Sep-17 | Jul-18 | Jan-19 | - |
| | Oct-16 Aug-17 | Dec-15 - Oct-16 - Aug-17 - | Dec-15 Oct-16 Aug-17 |

16-2.67 1500 I-35E Building

Current Project Status

The management of the design and construction of this project is split between UNT System Facilities and UNT Facilities. UNT System Facilities is responsible for the building envelope, core necessities and required infrastructure of the facility. UNT Facilities is responsible for the programming, design, and construction of the building interior and other improvements to the parking lot. Construction on Phase I- Core & Shell, is wrapping up and anticipated to complete late October 2018. The new roof is complete, the building exterior has been painted, all HVAC equipment has been set, restrooms and the breakroom are complete. Remaining items consist of permanent power, equipment startup, and final inspections. Construction on Phase II- Interior Finish out, has started and well underway to meet substantial completion in January 2019.

| Project Budget | | | | | |
|-----------------------|------------------|-------------------|----|-----------|--|
| Approved Budget | \$ 12,500,000 | Expensed | \$ | 247,712 | |
| | | Encumbered | \$ | 5,107,755 | |
| | | Remaining Balance | Ś | 7.144.533 | |

Major Project Contract Information

Solicitation/Type of

| | Contract | Selected Firm | HUB Participation |
|------------|-------------|--------------------|--------------------------|
| Architect | Sole Source | Corgan | 18.06% |
| Contractor | CMAR | Pogue Construction | 10.39% |
| Contractor | Co-Op | JT Vaughn | - |
| Contractor | - | - | - |

Project Schedule

Project Phase (UNT): Construction

Phase % Complete: 0%

Project Phase (OFPC): Construction
Phase % Complete: 50%

| % Complete: 50% | Original CIP Schedule | Previously Reported | Current Projected | Actual |
|--|-----------------------|---------------------|-------------------|--------|
| Planning/Programming Complete | Feb-16 | - | - | Oct-16 |
| Design Complete | Nov-16 | - | - | Jun-18 |
| Construction Substantial Completion | Aug-17 | Dec-18 | Dec-18 | - |
| Construction End | Sep-17 | Jan-19 | lan-19 | - |

University of North Texas System Facilities Planning Construction
November 2018
(Reported as of September 28, 2018)



16-2.82 Track and Field Stadium

Current Project Status

The fieldhouse has been substantially complete since July 2018. Occupant move in was delayed as a result of the track soil issues as coaches and athletes requested to stay at Fouts Field to utilize the track for practice. Soccer and Track & Field coaches are anticipated to move in early October 2018. Throwing events area is complete and sod has been installed and establishing as expected. The Track and Soccer field construction has been delayed by approximately 8-10 weeks due to soil conditions under the track. This mitigation effort required an increase of \$100,000 be added to the project budget, which was approved at the Board of Regents August 2018 meeting. Moisture content in the track soil has been corrected and 90% of the soccer field sod has been installed. The remaining 10% will be installed mid-October 2018 after track curbs are corrected and the track is ready to receive asphalt.

Project Budget

Approved Budget \$ 13,690,000

Expensed \$ 10,616,316 Encumbered \$ 3,031,683 Remaining Balance \$ 42,001

Major Project Contract Information

| Solicitati | on/T | vne d | ١f |
|------------|------|-------|----|

| | Solicitation/Type of | | |
|------------|----------------------|--------------------|--------------------------|
| | Contract | Selected Firm | HUB Participation |
| Architect | RFQ | BRW Architects | 27.01% |
| Contractor | CSP | Pogue Construction | 13.75% |
| Contractor | - | - | - |
| Contractor | - | - | - |

Project Schedule

Project Phase: Construction

| , | | | | | | |
|-------------------|------------------------|------------------------------|----------------------------|--------------------------|--------|--|
| Phase % Complete: | 80% | Original CIP Schedule | Previously Reported | Current Projected | Actual | |
| Planning/F | Programming Complete | - | - | - | - | |
| | Design Complete | Sep-16 | - | - | Jun-17 | |
| Construction S | Substantial Completion | Sep-17 | Jul-18 | - | Jul-18 | |
| | Construction End | Sep-17 | Oct-18 | Oct-18 | - | |
| | | | | | | |

17-01-0005 Discovery Park Bio-Medical Engineering Addition

Current Project Status

Construction is on-going. The structure is complete, steel roof deck is installed, auditorium raised platform has been poured, the final power connection will be made in mid-November 2018. Project is on track to potentially achieve an early substantial completion.

| Approved Budget | \$ 17,400,000 | Expensed \$ | 5 | 3,566,252 |
|-----------------|------------------|----------------------|---|-----------|
| | | Encumbered \$ | 5 | 9,641,966 |
| | | Remaining Balance \$ | 5 | 4,191,782 |

Major Project Contract Information

| . | | /T | - 6 |
|----------|------------|-------|-----|
| - 50 | licitation | /IVDe | OT |

| | Contract | Selected Firm | HUB Participation |
|------------|----------|--------------------|--------------------------|
| Architect | RFQ | TreanorHL | 16.48% |
| Contractor | CMAR | Sundt Construction | 1.38% |
| Contractor | - | - | - |
| Contractor | - | - | - |

Project Schedule

Project Phase: Construction

| Phase % Complete: 24% | Original CIP Schedule | Previously Reported | Current Projected | Actual |
|-------------------------------------|-----------------------|----------------------------|-------------------|--------|
| Planning/Programming Complete | Mar-17 | - | - | Jul-17 |
| Design Complete | May-18 | - | - | Mar-18 |
| Construction Substantial Completion | May-19 | May-19 | May-19 | - |
| Construction End | Jun-19 | Jun-19 | Jun-19 | - |

University of North Texas System Facilities Planning Construction November 2018 (Reported as of September 28, 2018)



New Classroom Building 17-01-0010

Current Project Status

UNT Campus administration has directed this project be placed on hold at the present time.

| Project Budget | | | | |
|-----------------------|------------------|-------------------|------------------|--|
| Approved Budget | \$ 25,100,000 | Expensed | \$ 25,000 | |
| | | Encumbered | \$ - | |
| | | Remaining Balance | \$ 25,075,000 | |

Major Project Contract Information

| Sol | licitation | /Tyne | οf |
|-----|------------|-------|----|
| | | | |

| | Jonicitation, Type of | | |
|------------|-----------------------|---------------|--------------------------|
| | Contract | Selected Firm | HUB Participation |
| Architect | RFQ | TreanorHL | - |
| Contractor | - | - | - |
| Contractor | - | - | - |
| Contractor | - | - | - |

| Project Phase: | Planning |
|----------------|----------|
|----------------|----------|

| Project Pilase. | Fidilillig | | | | |
|-------------------|------------------------|-----------------------|----------------------------|-------------------|--------|
| Phase % Complete: | 0% | Original CIP Schedule | Previously Reported | Current Projected | Actual |
| Planning/F | Programming Complete | Apr-17 | TBD | TBD | - |
| | Design Complete | Apr-18 | TBD | TBD | - |
| Construction S | Substantial Completion | Jul-19 | TBD | TBD | - |
| | Construction End | Aug-19 | TBD | TBD | - |
| | | | | | |

18-01-0004 **Art Building Roof Replacement**

Current Project Status

This project was coordinated with the construction activity for the new College of Visual Arts and Design Building. Construction activities have begun and are on-going. Construction is slightly ahead of schedule and could potentially achieve an early completion date.

| Project Budget | | | | |
|-----------------------|-----------------|----------------------|-----------|--|
| Approved Budget | \$ 1,350,000 | Expensed \$ | 27,050 | |
| | | Encumbered \$ | 1,011,688 | |
| | | Remaining Balance \$ | 311,262 | |

Major Project Contract Information

| Sol | icitatio | n/Tvne | of |
|-----|----------|--------|----|
| | | | |

| | Contract | Selected Firm | HUB Participation |
|------------|-------------|--------------------------------|--------------------------|
| Architect | IDIQ | Terracon | - |
| Contractor | Sole Source | Hunt Construction Group | - |
| Contractor | - | - | - |
| Contractor | - | - | - |

| Proj | ect | Sch | ied | lul | le |
|------|-----|-----|-----|-----|----|
|------|-----|-----|-----|-----|----|

Project Phase: Construction

| Phase % Complete: 75% | Original CIP Schedule | Previously Reported | Current Projected | Actual |
|-------------------------------------|-----------------------|----------------------------|--------------------------|--------|
| Planning/Programming Complete | - | - | - | - |
| Design Complete | Sep-17 | - | - | Feb-18 |
| Construction Substantial Completion | Aug-18 | Nov-18 | Nov-18 | - |
| Construction End | Sep-18 | Dec-18 | Dec-18 | - |

University of North Texas System Facilities Planning Construction
November 2018
(Reported as of September 28, 2018)



18-01-0007 New Dining Hall

Current Project Status

The 75% Construction Drawings were issued in September of 2018. The construction manager at risk (CMAR) is in the process of developing the guaranteed maximum price (GMP) for the construction portion of this project. Once a GMP is negotiated and the construction drawings are complete, construction can proceed.

| Project Budget | | | | |
|-----------------------|------------------|-------------------|------------|--|
| Approved Budget | \$ 25,470,000 | Expensed : | 1,107,568 | |
| | | Encumbered : | 1,443,957 | |
| | | Remaining Balance | 22,918,475 | |

Major Project Contract Information

Solicitation/Type of

| | Contract | Selected Firm | HUB Participation |
|------------|----------|-----------------------------|--------------------------|
| Architect | RFQ | Kirksey Architects | 4.58% |
| Contractor | CMAR | Rogers-O'Brien Construction | - |
| Contractor | - | - | - |
| Contractor | - | - | - |

| Project Schedule | | | | | |
|-------------------|------------------------|------------------------------|----------------------------|--------------------------|--------|
| Project Phase: | Design | | | | |
| Phase % Complete: | 75% | Original CIP Schedule | Previously Reported | Current Projected | Actual |
| Planning/ | Programming Complete | Sep-17 | - | - | Nov-17 |
| | Design Complete | Oct-18 | Oct-18 | Oct-18 | - |
| Construction | Substantial Completion | Dec-19 | Dec-19 | Dec-19 | - |
| | Construction End | Jan-20 | Jan-20 | Jan-20 | - |

18-01-0008 Fouts Field Demolition, Parking, and Bus Transfer Station

Current Project Status

Competitive Sealed Proposals were received and Pogue Construction has been selected for the project construction. The construction start date has been revised to Nov 2018 to accommodate the work at the new Track & Field facility. The substantial completion date remains August 2019.

| Project Budget | | | |
|-----------------|------------------|-------------------|-----------|
| Approved Budget | \$ 14,000,000 | Expensed \$ | 755,935 |
| | | Encumbered \$ | 8,840,031 |
| | | Remaining Balance | 4,404,035 |

Major Project Contract Information

Project Schedule

| Sol | licita | tion | /Tvpe | οf |
|-----|--------|------|-------|----|
| | | | | |

Construction Substantial Completion

Construction End

| | Contract | Selected Firm | HUB Participation |
|------------|----------|--------------------|--------------------------|
| Architect | RFQ | Huitt-Zollars | 27.36% |
| Contractor | CSP | Pogue Construction | - |
| Contractor | - | - | - |
| Contractor | - | - | - |

| Project Phase: | Design | | | | |
|-------------------------------|-----------------|-----------------------|----------------------------|--------------------------|--------|
| Phase % Complete: | 100% | Original CIP Schedule | Previously Reported | Current Projected | Actual |
| Planning/Programming Complete | | - | - | - | - |
| | Design Complete | Aug-18 | Aug-18 | - | Aug-18 |

Aug-19

Sep-19

Aug-19

Sep-19

Nov-18

Dec-18

Page 36 of 58

University of North Texas System Facilities Planning Construction
November 2018
(Reported as of September 28, 2018)



18-01-0009 New Athletics Indoor Practice Facility

Current Project Status

Notice to proceed for construction executed on September 10, 2018. Groundbreaking ceremonies were held on September 29, 2018. The general contractor has mobilized and is currently doing site utility work and earthwork.

| Project Budget | | | | |
|-----------------------|------------------|-------------------|------------------|--|
| Approved Budget | \$ 18,900,000 | Expensed | \$ 1,143,252 | |
| | | Encumbered | \$ 12,722,844 | |
| | | Remaining Balance | \$ 5,033,904 | |

Major Project Contract Information

| Solicitation/Type of | F |
|----------------------|---|
|----------------------|---|

| | Contract | Selected Firm | HUB Participation |
|------------|----------|--------------------|--------------------------|
| Architect | RFQ | Heery Architects | 29.18% |
| Contractor | CSP | Links Construction | - |
| Contractor | - | - | - |
| Contractor | - | - | - |

| Proj | iect | Sch | ed | ul | e |
|------|------|-----|----|----|---|
| | | | | | |

Project Phase: Construction

| i isti uction | | | | | |
|---------------------|---|--|---|--|--|
| | Original CIP Schedule | Previously Reported | Current Projected | Actual | |
| ramming Complete | Oct-17 | - | - | Oct-17 | |
| Design Complete | Jun-18 | - | - | Jun-18 | |
| stantial Completion | Jun-19 | Jul-19 | Jul-19 | - | |
| Construction End | Jul-19 | Jul-19 | Jul-19 | - | |
| | ramming Complete Design Complete stantial Completion | Original CIP Schedule ramming Complete Design Complete Stantial Completion Oct-17 Jun-18 Jun-19 | Original CIP Schedule Previously Reported ramming Complete Design Complete Stantial Completion Driginal CIP Schedule Oct-17 Jun-18 Jun-19 Jul-19 | Original CIP Schedule Previously Reported Current Projected ramming Complete Design Complete Stantial Completion Driginal CIP Schedule Oct-17 Jun-18 Jun-19 Jul-19 Jul-19 | Original CIP Schedule Previously Reported Current Projected Actual ramming Complete Design Complete Stantial Completion Driginal CIP Schedule Previously Reported Current Projected Oct-17 - Oct-17 Jun-18 Jul-19 Jul-19 Jul-19 - |

19-01-1901 Maple Hall Dining and Residence Hall Interior Renovation

Current Project Status

This project will be split to allow UNT System to manage the renovation of the Dining Hall and UNT Facilities to management the residence hall renovation portion of the project. Pre-planning discussions between the campus and UNT System are currently underway.

| Project Budget | | | |
|-----------------|-----------------|----------------------|-----------|
| Approved Budget | \$ 9,550,000 | Expensed \$ | - |
| | | Encumbered \$ | - |
| | | Remaining Balance \$ | 9,550,000 |

Major Project Contract Information

| | Sol | licitat | tion/ | /Tvpe | οf |
|--|-----|---------|-------|-------|----|
|--|-----|---------|-------|-------|----|

| | Contract | Selected Firm | HUB Participation |
|------------|----------|---------------|--------------------------|
| Architect | - | - | - |
| Contractor | - | - | - |
| Contractor | - | - | - |
| Contractor | - | - | - |

| Project Sched | dule |
|---------------|------|
|---------------|------|

Phase

| amming |
|--------|
| |

| e % Complete: 0% | Original CIP Schedule | Previously Reported | Current Projected | Actual |
|-------------------------------------|-----------------------|----------------------------|--------------------------|--------|
| Planning/Programming Complete | - | - | - | - |
| Design Complete | May-19 | - | May-19 | - |
| Construction Substantial Completion | Oct-20 | - | Oct-20 | - |
| Construction End | Jan-21 | - | Jan-20 | _ |

University of North Texas System Facilities Planning Construction
November 2018
(Reported as of September 28, 2018)



19-01-1905 Art Studio Facility

Current Project Status

Pre-planning discussions are on-going. A Request for Qualifications was posted on August 18, 2018 with eight proposals received. Evaluations and selection are underway for a design and planning firm.

| Project Budget | | | |
|-----------------------|-----------------|-------------------|-----------------|
| Approved Budget | \$ 7,000,000 | Expensed | \$ - |
| | | Encumbered | \$ - |
| | | Remaining Balance | \$ 7,000,000 |

| Major Project Contract Information | | | | | | |
|------------------------------------|----------|---------------|--------------------------|--|--|--|
| Solicitation/Type of | | | | | | |
| | Contract | Selected Firm | HUB Participation | | | |
| Architect | - | - | - | | | |
| Contractor | - | - | - | | | |
| Contractor | - | - | - | | | |

| Project Schedule | | | | | |
|-------------------------|------------------------|-----------------------|----------------------------|--------------------------|--------|
| Project Phase: | Programming | | | | |
| Phase % Complete: | 0% | Original CIP Schedule | Previously Reported | Current Projected | Actual |
| Planning/ | Programming Complete | Mar-19 | - | Mar-19 | - |
| | Design Complete | Apr-20 | - | Apr-20 | - |
| Construction | Substantial Completion | Aug-21 | - | Aug-21 | - |
| | Construction End | Sep-21 | - | Sep-21 | - |

University of North Texas Dallas Campus

Contractor

16-1.01 Student Learning and Success Center

Current Project Status

Construction is on-going. The chilled water loop and electrical system infrastructure to the building is complete. Interior wall framing on level 4 of west wing is on-going. Cast stone and masonry is on-going at east wing. West wing window installation is on-going. Curtain wall system at south facade is on-going. Vista Court phase 2 in on-going. Project is on track for substantial completion in March 2019.

| Project Budget | | | | |
|-----------------|------------------|----------------------|------------|--|
| Approved Budget | \$ 63,000,000 | Expensed \$ | 26,746,700 | |
| | | Encumbered \$ | 27,541,936 | |
| | | Remaining Balance \$ | 8,711,365 | |

| Major Project Contra | act Information | | |
|-----------------------------|----------------------|--------------------------|--------------------------|
| | Solicitation/Type of | | |
| | Contract | Selected Firm | HUB Participation |
| Architect | RFQ | Moody Nolan | 23.93% |
| Contractor | CMAR | Austin Commercial | 6.36% |
| Contractor | - | - | - |
| Contractor | - | - | - |
| | | | |
| Project Schedule | | | |

| Project Phase: | Construction | | | | |
|-------------------|-----------------------|-----------------------|----------------------------|--------------------------|--------|
| Phase % Complete: | 65% | Original CIP Schedule | Previously Reported | Current Projected | Actual |
| Planning/Pr | ogramming Complete | Jan-15 | - | - | Jul-16 |
| | Design Complete | Dec-16 | - | - | Jun-17 |
| Construction Su | ıbstantial Completion | Jun-19 | Mar-19 | Mar-19 | - |
| | Construction End | Jul-19 | May-19 | May-19 | - |

University of North Texas System Facilities Planning Construction
November 2018
(Reported as of September 28, 2018)



University of North Texas Health Science Center Campus

16-1.40 Interdisciplinary Research Building

Current Project Status

The building interior is substantially complete and furniture installation is on-going. The planned start for move-in is end of October 2018. The building exterior is scheduled to meet substantial completion in mid-October. The grand opening event is scheduled for October 18th.

| Project Budget | | | |
|-----------------------|-------------------|-------------------|-------------------|
| Approved Budget | \$ 118,500,000 | Expensed | \$ 100,815,434 |
| | | Encumbered | \$ 12,731,340 |
| | | Remaining Balance | \$ 4,953,226 |
| | | | |

Major Project Contract Information

| | Solicitation/Type of | | |
|------------|----------------------|---------------|--------------------------|
| | Contract | Selected Firm | HUB Participation |
| Architect | RFQ | TreanorHL | 39.80% |
| Contractor | CMAR | JT Vaughn | 21.20% |
| Contractor | - | - | - |
| Contractor | - | - | - |

| Project Schedule | | | | | |
|-------------------|------------------------|------------------------------|----------------------------|--------------------------|--------|
| Project Phase: | Construction | | | | |
| Phase % Complete: | 98% | Original CIP Schedule | Previously Reported | Current Projected | Actual |
| Planning/ | Programming Complete | Jul-15 | - | - | Oct-15 |
| | Design Complete | Aug-16 | - | - | Oct-16 |
| Construction | Substantial Completion | Dec-18 | Sep-18 | - | Sep-18 |
| | Construction End | Dec-18 | Oct-18 | Oct-18 | - |
| | | | | | |

16-2.96 Research and Education (RES) Level 4

Current Project Status

UNTHSC has requested to delay this project until FY 19 until the IREB opens and departments are moved into the new building. This will allow the renovations to begin.

| Project Budget | | | | |
|------------------------|-----------------|----------------------|-----------|--|
| Approved Budget | \$ 4,500,000 | Expensed \$ | 3,600 | |
| | | Encumbered \$ | - | |
| | | Remaining Balance \$ | 4,496,400 | |

Major Project Contract Information

Project Schedule

| | Solicitation/Type of | | |
|------------|----------------------|---------------|--------------------------|
| | Contract | Selected Firm | HUB Participation |
| Architect | - | - | - |
| Contractor | - | - | - |
| Contractor | - | - | - |
| Contractor | - | - | - |

| Project Phase: - | | | | |
|-------------------------------------|-----------------------|----------------------------|--------------------------|--------|
| Phase % Complete: 0% | Original CIP Schedule | Previously Reported | Current Projected | Actual |
| Planning/Programming Complete | Feb-16 | TBD | TBD | - |
| Design Complete | Apr-16 | TBD | TBD | - |
| Construction Substantial Completion | Dec-16 | TBD | TBD | - |
| Construction End | Dec-16 | TBD | TBD | - |

University of North Texas System Facilities Planning Construction November 2018 (Reported as of September 28, 2018)



University of North Texas System

16-2.01 Renovate Dallas Municipal Building and Associated Law Buildings

Current Project Status

Walls are being closed in on levels 1-5, and are being framed on B1 and B2. All mechanical equipment is operating and the building is conditioned. Plumbing and Electrical are in progress throughout the building. New stairs are complete. The elevator shaft extension is complete. Data cabling and security infrastructure installation have begun. Grand stair has been refinished on multiple floors. Historic plaster and cornice work on levels 1 and 2 is approximately 50% complete. Marble flooring and wainscot installation are in progress on Level 3. The project is on schedule for Substantial Completion on February 2019.

| Proj | ject | Buc | lget |
|------|------|-----|------|
| FIU | Ject | Duc | iget |

Approved Budget \$ 56,000,000

Expensed \$ 24,624,763 Encumbered \$ 21,484,960 9,890,276 Remaining Balance \$

| 1: - | : | .: | - /T | vno | |
|----------|---|-----------|------|-----|--|
| | | | | | |

| | Solicitation, Type of | | |
|------------|-----------------------|----------------------------|--------------------------|
| | Contract | Selected Firm | HUB Participation |
| Architect | RFQ | Stantec | 25.57% |
| Contractor | CMAR | Turner Construction | 8.33% |
| Contractor | - | - | - |
| Contractor | - | - | - |

| Project Schedule | e |
|-------------------------|---|
|-------------------------|---|

| Project Phase: | Construction | | | | | |
|-------------------|------------------------|-----------------------|----------------------------|--------------------------|--------|---|
| Phase % Complete: | 68% | Original CIP Schedule | Previously Reported | Current Projected | Actual | |
| Planning/ | Programming Complete | Nov-15 | - | - | Jun-16 | _ |
| | Design Complete | Dec-16 | - | - | Apr-17 | |
| Construction | Substantial Completion | Aug-19 | Feb-19 | Feb-19 | - | |
| | Construction End | Aug-19 | Mar-19 | Mar-19 | - | |

University of North Texas Facilities November 2018 (Reported as of September 28, 2018)



The planning, programming, design, and construction of the following (26) projects are managed by UNT Facilities. All update information is provided by UNT Facilities.

UNT Facilities Projects

2.20 Matthews Hall MEP

Current Project Status

The Competitive Sealed Proposal (CSP) posted for bid July 2018 for the re-design of the electrical portion of this project. Four bids were received and reviewed by the Selection Committee on August 28, 2018. A contractor has been selected and we are awaiting the approval memo from the President to request the construction agreement. Air monitoring and asbestos abatement services were procured via the UNT System IDIQ/JOC Program. The air monitoring/asbestos abatement began September 2018 and completed September 2018. Construction is scheduled to start late October 2018 when Notice to Proceed is given, and expected to last six to eight months. Construction substantial completion is dependent on when the four-day power shut-down and change over can be scheduled. The first shutdown opportunity is May 2019, with close-out and completion projected to be June 2019. The second shutdown opportunity is July 4, 2019, with close-out and completion to be August 2019.

Project Budget

 Approved Budget
 \$ 1,200,000
 Expensed
 \$ 209,425

 Encumbered
 \$ 60,250

 Remaining Balance
 \$ 930,325

Major Project Contract Information

| | Solicitation/Type of | | |
|------------|----------------------|--------------------|--------------------------|
| | Contract | Selected Firm | HUB Participation |
| Architect | RFQ | Summit Consultants | 14.00% |
| Contractor | CSP | TBD | - |
| Contractor | - | - | - |
| Contractor | - | - | - |

| Project Schedule | |
|------------------|--|
| Project Phase: | |

| Project Phase: | Construction | | | | |
|-------------------|----------------------------------|-----------------------|----------------------------|--------------------------|--------|
| Phase % Complete: | 0% | Original CIP Schedule | Previously Reported | Current Projected | Actual |
| | Planning/Programming Complete | - | - | - | - |
| | Design Complete | Mar-15 | - | - | Apr-18 |
| Cor | struction Substantial Completion | Apr-16 | Apr-19 | May-19 | - |
| | Construction End | Apr-16 | May-19 | lun-19 | _ |

2.21 Wooten Hall MEP

Current Project Status

Construction Phase has started, fan and coil replacement for air handler was completed in January 2018. A Professional Services Amendment had to be written to Campos Engineering to redesign portions of the project to reduce construction cost and meet the approved budget. Delays in getting contract signatures have caused the original design and construction schedule to be altered. The redesign splits the MEP project into smaller parts to correct areas severely needing upgrade and replacement. The Construction schedule is adjusted based on estimated lead time for procuring new construction on the modified scope.

Project Budget

| 3,450,000 | Expensed \$ | 1,020,196 |
|-----------|----------------------|---------------|
| | Encumbered \$ | 198,588 |
| | Remaining Balance \$ | 2,231,216 |
| | 3,450,000 | Encumbered \$ |

Major Project Contract Information

| | Solicitation, Type of | Solicitation, Type of | | |
|------------|-----------------------|-----------------------|--------------------------|--|
| | Contract | Selected Firm | HUB Participation | |
| Architect | RFQ | Campos Engineering | 100.00% | |
| Contractor | State Contract | Entech | 0.09% | |
| Contractor | - | - | - | |
| Contractor | - | - | - | |

Solicitation/Type of

| Proi | iect | Scl | ned | ule |
|------|------|-----|-----|-----|

| Project Phase: | Construction | | | | |
|-------------------|-----------------------------------|-----------------------|----------------------------|-------------------|--------|
| Phase % Complete: | 50% | Original CIP Schedule | Previously Reported | Current Projected | Actual |
| | Planning/Programming Complete | = | - | - | - |
| | Design Complete | Aug-15 | Nov-18 | Jan-19 | - |
| Co | nstruction Substantial Completion | Mar-17 | Aug-19 | Dec-19 | - |
| | Construction End | Mar-17 | Sen-19 | Feb-20 | _ |

University of North Texas Facilities November 2018 (Reported as of September 28, 2018)



2.33 Willis Library MEP

Current Project Status

Original project design completed on June 15, 2018. Construction delivery will be via Request for Competitive Sealed Proposal (RFCSP). The project scope includes mechanical, electrical and plumbing renovations, the installation of a fire sprinkler system, and asbestos abatement. Construction will be scheduled in multiple phases and will take 23 months. Project bid opening was September 6, 2018. All bids were rejected on September 13, 2018, due to being over budget. The project is back in design to meet the approved budget. Scope modifications are anticipated to complete the project within budget and schedule. New RFCSP Posting anticipated in December 2018.

| Project Budget | | | | |
|-----------------------|-----------------|-------------------|-----------------|--|
| Approved Budget | \$ 9,850,000 | Expensed | \$ 675,604 | |
| | | Encumbered | \$ 59,960 | |
| | | Remaining Balance | \$ 9,114,436 | |

Major Project Contract Information

| | Solicitation/Type of | | |
|------------|----------------------|-------------------|-------------------|
| | Contract | Selected Firm | HUB Participation |
| Architect | RFQ | Yaggi Engineering | 100.00% |
| Contractor | CSP | TBD | - |
| Contractor | - | - | - |
| Contractor | - | - | - |

| Project Schedule | | | | | |
|-------------------------------------|----------------------|-----------------------|---------------------|-------------------|--------|
| Project Phase: | Design | | | | |
| Phase % Complete: | 95% | Original CIP Schedule | Previously Reported | Current Projected | Actual |
| Planning | Programming Complete | - | = | - | May-15 |
| | Design Complete | Nov-15 | - | Dec-18 | - |
| Construction Substantial Completion | | Mar-18 | Jul-20 | Jul-20 | - |
| | Construction End | Mar-18 | Aug-20 | Aug-20 | - |

16-2.25 General Academic Building MEP and Interior Renovation

Current Project Status

The project design is currently underway. Revised schedule dates reflect the contract execution time. The scope includes a complete MEP renovation excluding the ITSS data center, including all air handling equipment, pumps, main switchgear, and pad mounted transformer and associated electrical equipment. Currently, the designer is crafting an add services change order to the Professional Service Agreement for the scope that was not anticipated in the original contract.

| Project Budget | | | | |
|-----------------|------------------|-------------------|-----------------|--|
| Approved Budget | \$ 10,350,000 | Expensed | \$ 148,981 | |
| | | Encumbered | \$ 493,060 | |
| | | Remaining Balance | \$ 9,707,959 | |

| | Solicitation/Type of | • | |
|------------|----------------------|---------------------|-------------------|
| | Contract | Selected Firm | HUB Participation |
| Architect | RFQ | Baird Hampton Brown | 3.61% |
| Contractor | - | - | - |
| Contractor | - | - | - |
| Contractor | - | - | - |

| Project Schedule | | | | | |
|-------------------|----------------------------------|-----------------------|----------------------------|--------------------------|--------|
| Project Phase: | Design | | | | |
| Phase % Complete: | 50% | Original CIP Schedule | Previously Reported | Current Projected | Actual |
| | Planning/Programming Complete | Dec-15 | - | - | Dec-15 |
| | Design Complete | Sep-16 | Nov-18 | Nov-18 | - |
| Con | struction Substantial Completion | Nov-17 | Aug-20 | Aug-20 | - |
| | Construction End | Dec-17 | Sep-20 | Sep-20 | - |

University of North Texas Facilities November 2018 (Reported as of September 28, 2018)



16-2.50 Life Science Lab Exhaust Upgrade

Current Project Status

The new scope, after a life safety study was completed, requires two design packages and two requests for Competitive Sealed Proposal (CSP) bids. The first design package for Life Science B is complete. Brandt Companies, LLC was selected as the Contractor for Life Science B Phase of the Project. The purchase order for \$741,789 was received on September 24, 2018. The construction is scheduled to begin in October 2018, and substantial completion in January 2019. The second design package, for the lab ventilation system in Life Science A, will be complete in October 2018. The complexity of the lab controls system demanded additional time to model and develop causing the delay to the design completion. The Construction Contract is scheduled to be awarded in January 2019, and Substantial completion in August 2019. Upon completion of both scopes of work, a full Life A and Life B Complex recommissioning will occur, including a wind study to ensure exhausted lab fumes are not entering the building. The wind study is expected to complete January 2020.

| Project Budget | | | | |
|-----------------|-----------------|-------------------|-----------------|--|
| Approved Budget | \$ 5,950,000 | Expensed | \$ 228,981 | |
| | | Encumbered | \$ 945,933 | |
| | | Remaining Balance | \$ 4,775,086 | |

Major Project Contract Information

| | Solicitation/Type o | f | |
|------------|---------------------|--------------------------|--------------------------|
| | Contract | Selected Firm | HUB Participation |
| Architect | IDIQ | Estes McClure Associates | - |
| Contractor | - | - | - |
| Contractor | - | - | - |
| Contractor | - | - | - |

| Project Schedule | | | | | |
|-------------------|-------------------------------|-----------------------|----------------------------|--------------------------|--------|
| Project Phase: | Design | | | | |
| Phase % Complete: | 95% | Original CIP Schedule | Previously Reported | Current Projected | Actual |
| Plar | nning/Programming Complete | Dec-15 | - | - | Jan-16 |
| | Design Complete | Sep-16 | Sep-18 | Oct-18 | - |
| Constru | uction Substantial Completion | Nov-17 | Aug-19 | Aug-19 | - |
| | Construction End | Dec-17 | Jan-20 | Jan-20 | - |

16-2.55 Discovery Park MEP Upgrade

Current Project Status

The facilities audit is complete and was received on July 31, 2018. The 3rd party review of the Audit as required by the SECO, is underway. University management is reviewing the engineering study to make the best decision for the university regarding the final project scope.

| Project Budget | | | |
|-----------------|------------------|-------------------|------------------|
| Approved Budget | \$ 20,600,000 | Expensed | \$ 52,039 |
| | | Encumbered | \$ 351,041 |
| | | Remaining Balance | \$ 20,196,920 |

| | Solicitation/Type of | | |
|------------|----------------------|---------------|--------------------------|
| | Contract | Selected Firm | HUB Participation |
| Architect | RFQ | Siemens | - |
| Contractor | - | - | - |
| Contractor | - | - | - |
| Contractor | - | - | - |

| Project Schedule | | | | | |
|-----------------------|----------------------|-----------------------|---------------------|-------------------|--------|
| Project Phase: De | sign | | | | |
| Phase % Complete: 209 | % | Original CIP Schedule | Previously Reported | Current Projected | Actual |
| Planning/Pro | gramming Complete | Dec-15 | - | - | Dec-16 |
| | Design Complete | Sep-16 | Dec-18 | Dec-18 | - |
| Construction Su | ostantial Completion | Jul-18 | Nov-20 | Nov-20 | - |
| | Construction End | Aug-18 | Dec-20 | Dec-20 | - |

University of North Texas Facilities November 2018 (Reported as of September 28, 2018)



16-2.77 Wooten Hall Code Upgrade

Current Project Status

Project design completed in November 2017. The Request for Proposal (RFP) evaluation was completed March 26, 2018. JT Vaughn was the selected contractor. Construction started in June 2018 and is on schedule to be substantially complete December 2018.

| Project Budget | | | |
|-----------------------|-----------------|----------------------|-----------|
| Approved Budget | \$ 4,760,000 | Expensed \$ | 584,275 |
| | | Encumbered \$ | 3,411,025 |
| | | Remaining Balance \$ | 764,700 |

Major Project Contract Information

| | Solicitation/Type of | | |
|------------|----------------------|---------------|--------------------------|
| | Contract | Selected Firm | HUB Participation |
| Architect | IDIQ | HDR | 0.00% |
| Contractor | CSP | JT Vaughn | 10.73% |
| Contractor | - | - | - |
| Contractor | - | - | - |

| Project Schedule | | | | | |
|-------------------------------------|------------------|-----------------------|----------------------------|--------------------------|--------|
| Project Phase: | Construction | | | | |
| Phase % Complete: | 70% | Original CIP Schedule | Previously Reported | Current Projected | Actual |
| Planning/Programming Complete | | Feb-16 | = | = | Dec-16 |
| | Design Complete | Aug-16 | - | = | Nov-17 |
| Construction Substantial Completion | | Oct-17 | Dec-18 | Dec-18 | - |
| | Construction End | Nov-17 | Jan-19 | Jan-19 | - |
| | | | | | |

17-01-0001 Terrill Hall MEP & Interior Renovation

Current Project Status

Request for Qualifications received February 2018. TLC Architecture was recommended as the Design Consultant. The Initial Proposal which was received in June 2018 has been revised. A Professional Services Agreement for TLC Architecture has been submitted for the amount of \$573,920. The purchase order is pending. Design kick-off date is scheduled for October 5th based on notice to proceed date.

| Project Budget | | | | |
|-----------------|-----------------|-------------------|-----------------|--|
| Approved Budget | \$ 7,300,000 | Expensed | \$ 209,500 | |
| | | Encumbered | \$ 573,920 | |
| | | Remaining Balance | \$ 6,516,580 | |

| | Solicitation/Type of | | |
|------------|----------------------|------------------|-------------------|
| | Contract | Selected Firm | HUB Participation |
| Architect | RFQ | TLC Architecture | - |
| Contractor | - | - | - |
| Contractor | - | - | - |
| Contractor | - | - | - |

| Project Schedule | | | | | |
|-------------------|----------------------------------|-----------------------|----------------------------|-------------------|--------|
| Project Phase: | Design | | | | |
| Phase % Complete: | 0% | Original CIP Schedule | Previously Reported | Current Projected | Actual |
| F | Planning/Programming Complete | - | - | - | - |
| | Design Complete | Jul-17 | Apr-19 | Apr-19 | - |
| Cons | struction Substantial Completion | Aug-18 | May-20 | May-20 | - |
| | Construction End | Aug-18 | Jun-20 | Jun-20 | - |

University of North Texas Facilities November 2018 (Reported as of September 28, 2018)



17-01-0002 Coliseum MEP Renovation

Current Project Status

The funding for the project was adjusted in August 2017 to begin University fiscal year 2019. The planned project schedule is in alignment with the funding as approved by the Board of Regents. Project Programming started September 2018. Programming expected to be complete the End of November 2018.

Project Budget

Approved Budget 10,400,000

Expensed \$ Encumbered \$

Remaining Balance \$ 10,400,000

Major Project Contract Information

Solicitation/Type of Contract **Selected Firm RFQ**

Architect Contractor Contractor Contractor

Project Schedule

Project Phase: Programming

Phase % Complete: 5%

Original CIP Schedule Previously Reported Current Projected Actual Planning/Programming Complete Nov-18 Nov-18 Design Complete Nov-19 Nov-19 Sep-17 **Construction Substantial Completion** May-19 Aug-21 Aug-21 **Construction End** Jun-19 Sep-21 Sep-21

HUB Participation

17-01-0003 Kerr Hall MEP & Interior Renovation

Current Project Status

A Cooperative Contract for a prime mechanical contractor to complete the remaining scope of work was executed April 16, 2018. Mechanical equipment installations are currently underway; however, material lead times delayed the commencement of this work. Upgrade of the final two units set to take place over the Christmas break.

Project Budget

Approved Budget \$ 5,790,000 Expensed \$ 4,253,511

Encumbered \$ 982,474 Remaining Balance \$ 554,015

Major Project Contract Information

Solicitation/Type of

| | Contract | Selected Firm | HUB Participation |
|------------|----------------|---------------|--------------------------|
| Architect | IDIQ | SSR | - |
| Contractor | State Contract | Live Systems | - |
| Contractor | State Contract | Entech | - |
| Contractor | - | - | <u>-</u> |

Project Schedule

Project Phase: Construction

Phase % Complete: 80% **Original CIP Schedule Current Projected Previously Reported** Actual Planning/Programming Complete **Design Complete** Dec-16 Dec-16 **Construction Substantial Completion** Dec-18 Dec-18 Aug-18 Construction End Aug-18 Jan-19 Jan-19

University of North Texas Facilities November 2018 (Reported as of September 28, 2018)



17-01-0004 USB MEP Renovation

Current Project Status

The Professional Design Service was finalized March 2, 2018. The design and construction schedules are revised to account for the delayed start, but were then accelerated through an amendment to accommodate for another project in the building. The energy model and complete building assessment was completed and presented to facilities leadership in June 2018. From this assessment, the scope was altered and an amendment to do the design contract was processed. M.E. Group is working to complete construction drawings of the original scope, as well as the additional scope design from the contract amendment.

| Project Budget | | | | |
|-----------------|-----------------|----------------------|-----------|--|
| Approved Budget | \$ 3,600,000 | Expensed \$ | 85,468 | |
| | | Encumbered \$ | 264,531 | |
| | | Remaining Balance \$ | 3,250,001 | |

Major Project Contract Information

| | Solicitation/Type of | | |
|------------|----------------------|-----------------|--------------------------|
| | Contract | Selected Firm | HUB Participation |
| Architect | RFQ | M.E. Group, Inc | 100.00% |
| Contractor | - | - | - |
| Contractor | - | - | - |
| Contractor | - | - | - |

| Project Schedule | | | | | |
|-------------------------------------|-----------------------------|-----------------------|----------------------------|-------------------|--------|
| Project Phase: | Design | | | | |
| Phase % Complete: | 75% | Original CIP Schedule | Previously Reported | Current Projected | Actual |
| PI | anning/Programming Complete | = | - | = | = |
| | Design Complete | Aug-17 | Mar-19 | Mar-19 | - |
| Construction Substantial Completion | | Dec-18 | Jan-20 | Jan-20 | - |
| | Construction End | Dec-18 | Feb-20 | Feb-20 | - |
| | | | | | |

17-01-0006 Sage Hall Academic Success Center Phase II

Current Project Status

The contractor has finished the original scope of work. Additional scope has been added to the project to utilize the remaining approved budget to support the University's mission. Additional work includes furniture purchases and replacement of interior doors. The original scope of work is complete, and the additional scope items are scheduled to run over winter break and will finish January 2019, with punch list completion in February 2019.

| Project Budget | | | |
|-----------------|-----------------|-------------------|-----------------|
| Approved Budget | \$ 2,920,000 | Expensed | \$ 1,942,008 |
| | | Encumbered | \$ 583,297 |
| | | Remaining Balance | \$ 394,695 |

| | Solicitation/Type of | | |
|------------|----------------------|---------------|--------------------------|
| | Contract | Selected Firm | HUB Participation |
| Architect | IDIQ | Corgan | 12.50% |
| Contractor | Co-Op | JT Vaughn | 47.32% |
| Contractor | - | - | - |
| Contractor | - | - | - |

| Project Schedule | | | | | |
|-------------------------|-------------------------------|-----------------------|----------------------------|--------------------------|--------|
| Project Phase: | Construction | | | | |
| Phase % Complete: | 90% | Original CIP Schedule | Previously Reported | Current Projected | Actual |
| Pla | nning/Programming Complete | Jul-17 | - | - | Apr-17 |
| | Design Complete | Dec-17 | - | | Nov-17 |
| Constr | uction Substantial Completion | Aug-18 | Jul-18 | Jan-19 | - |
| | Construction End | Aug-18 | Aug-18 | Feb-19 | - |

University of North Texas Facilities November 2018 (Reported as of September 28, 2018)



17-01-0008 Coliseum Roof Replacement

Current Project Status

This project will replace the Coliseum roof and metal parapet surrounding the facility. Planning completed in January 2017. It was subsequently determined that a more economical roofing system could reduce the overall project budget. The Board of Regents approved the reduction of the project budget in August 2017. The Co-operative purchasing method was accepted based on the proposed reduced design. The design was finalized in March 2018. Construction proposal has been received and is being reviewed. Purchase request to proceed when project account is funded.

Project Budget

Approved Budget \$ 2,430,000

Expensed \$
Encumbered \$

Remaining Balance \$

2,430,000

Major Project Contract Information

 Solicitation/Type of Contract
 Selected Firm
 HUB Participation

 Architect
 -</t

Project Schedule

Contractor

Project Phase: Design

Phase % Complete: 100% Original CIP Schedule Previously Reported Current Projected Actual
Planning/Programming Complete Jan-17 - - Jan-17
Design Complete Jul-17 - - Mar-18

Construction Substantial Completion May-18 Mar-19 - Construction End May-18 Apr-19 Apr-19 -

17-01-0009 Off-S

Off-Site Campus #2
Current Project Status

Consideration of sites and requirements are currently underway with UNT staff. This project has been placed on hold.

Project Budget

Approved Budget \$ 1,500,000 Expensed \$

Encumbered \$ Remaining Balance \$ 1,500,000

Major Project Contract Information

Solicitation/Type of

 Contract
 Selected Firm
 HUB Participation

 Architect

 Contractor

 Contractor

 Contractor

Project Schedule

Project Phase: Planning

Previously Reported Original CIP Schedule Current Projected Phase % Complete: 0% Actual Planning/Programming Complete Jan-17 **TBD TBD** Design Complete Aug-17 TBD TBD **Construction Substantial Completion** Jul-18 TBD TBD Construction End Aug-18 TBD TBD

University of North Texas Facilities November 2018 (Reported as of September 28, 2018)



17-01-0012 Eagle Point Parking Lot #80

Current Project Status

JT Vaughn began construction in mid-April. The Parking Lot is open for use, and the substantial completion for that phase was met. The final restroom construction phase was delayed due to existing unknown exterior conditions and a September rainfall 10" higher than our average reported rainfall. The Restroom construction is 40% complete making the total project 88% complete.

| Project Budget | | | | |
|-----------------------|-----------------|-------------------|-----------------|--|
| Approved Budget | \$ 2,200,000 | Expensed | \$ 84,114 | |
| | | Encumbered | \$ 2,018,142 | |
| | | Remaining Balance | \$ 97,744 | |

Major Project Contract Information

| | Solicitation/Type of | | |
|------------|----------------------|----------------|-------------------|
| | Contract | Selected Firm | HUB Participation |
| Architect | IDIQ | Smith GroupJJR | 42.38% |
| Contractor | Co-Op | JT Vaughn | 17.34% |
| Contractor | - | - | - |
| Contractor | - | - | - |

| Construction | | | | |
|-------------------------------------|--|---|--|---|
| 88% | Original CIP Schedule | Previously Reported | Current Projected | Actual |
| Planning/Programming Complete | | - | - | May-17 |
| Design Complete | | - | - | Dec-17 |
| Construction Substantial Completion | | Aug-18 | Oct-18 | - |
| Construction End | Dec-17 | Sep-18 | Nov-18 | - |
| | 88% lanning/Programming Complete Design Complete struction Substantial Completion | 88% Original CIP Schedule lanning/Programming Complete Design Complete truction Substantial Completion Dec-17 | 88% Original CIP Schedule Previously Reported lanning/Programming Complete Design Complete truction Substantial Completion Dec-17 Previously Reported May-17 - Jul-17 - Aug-18 | 88% Original CIP Schedule Previously Reported Current Projected lanning/Programming Complete Design Complete Utruction Substantial Completion Dec-17 Aug-18 Oct-18 |

18-01-0001 Maple Hall MEP & Renovation

Current Project Status

UNT Campus In-house resources have completed the programming scope. The mechanical portions of this project were procured utilizing a cooperative purchasing agreement. The mechanical scope of work began May 14, to upgrade 14 air handling units and two heating boilers along with upgrading existing switchgear and related distribution panels, wiring, conduit, and devices. The fire suppression system phase is addressed separately through a design-build RFP. The issuance of the contract was delayed, affecting the project completion. The fire suppression work will now be completed in two stages to accommodate the student occupants. The first phase completed in August 2018. The second half of the fire suppression work consists of the electrical and water connections; this work will start during winter break and complete when the students return for spring semester.

Project Budget

| Approved Budget | \$ 4,380,000 | Expensed \$ | 3,914,114 |
|-----------------|-----------------|----------------------|-----------|
| | | Encumbered \$ | 421,078 |
| | | Remaining Balance \$ | 44,808 |

| | Solicitation/Type o | f | |
|------------|---------------------|------------------------------------|--------------------------|
| | Contract | Selected Firm | HUB Participation |
| Architect | = | - | - |
| Contractor | Co-Op | Entech Sales & Services | 0.11% |
| Contractor | Co-Op | Mid-South Fire Solutions | - |
| Contractor | - | - | - |

| Project Schedule | | | | | |
|-------------------|-------------------------------|-----------------------|----------------------------|--------------------------|--------|
| Project Phase: | Construction | | | | |
| Phase % Complete: | 90% | Original CIP Schedule | Previously Reported | Current Projected | Actual |
| Pla | nning/Programming Complete | - | - | - | - |
| | Design Complete | Dec-17 | - | - | Mar-18 |
| Constr | uction Substantial Completion | Aug-18 | Jan-19 | Jan-19 | - |
| | Construction End | Sep-18 | Feb-19 | Feb-19 | - |

University of North Texas Facilities November 2018 (Reported as of September 28, 2018)



18-01-0002 Clark Hall Lobby Renovation

Current Project Status

Initial in-house programming began September 2017. TreanorHL was selected to complete the Programming and provide design services via an IDIQ contract proposal. TreanorHL received the executed Professional Service Agreement March 23, 2018, and completed programming June 27, 2018. The Construction Drawings are currently being created. The Design completion is planned for November 2018.

| Project Budget | | | |
|-----------------|-----------------|----------------------|-----------|
| Approved Budget | \$ 2,270,000 | Expensed \$ | 1,601 |
| | | Encumbered \$ | 153,173 |
| | | Remaining Balance \$ | 2,115,226 |

Major Project Contract Information

| | Solicitation/Type of | | |
|------------|----------------------|---------------|--------------------------|
| | Contract | Selected Firm | HUB Participation |
| Architect | IDIQ | TreanorHL | 2.04% |
| Contractor | - | - | - |
| Contractor | - | - | - |

| Project Schedule | | | | | |
|-------------------|-----------------------------------|-----------------------|---------------------|-------------------|--------|
| Project Phase: | Design | | | | |
| Phase % Complete: | 75% | Original CIP Schedule | Previously Reported | Current Projected | Actual |
| | Planning/Programming Complete | Nov-17 | - | - | Jun-18 |
| | Design Complete | Mar-18 | Nov-18 | Nov-18 | - |
| Co | nstruction Substantial Completion | Aug-18 | Aug-19 | Aug-19 | - |
| | Construction End | Sep-18 | Sep-19 | Sep-19 | - |
| | | | | | |

18-01-0003 Sage Hall Academic Success Center Phase III

Current Project Status

Contractor

The professional service agreement was executed March 26 thus delaying the Design completion. UNT Campus administration of Professional Service Contract underway. Design completion expected November 2018.

| Project Budget | | | | |
|-----------------|-----------------|-------------------|-----------------|--|
| Approved Budget | \$ 3,010,000 | Expensed | \$ 173,839 | |
| | | Encumbered | \$ 195,658 | |
| | | Remaining Balance | \$ 2,640,503 | |

| | Solicitation/Type of | | |
|------------|----------------------|---------------|--------------------------|
| | Contract | Selected Firm | HUB Participation |
| Architect | IDIQ | Corgan | - |
| Contractor | - | = | - |
| Contractor | - | = | - |
| Contractor | - | - | - |
| | | | |

| Project Schedule | | | | | |
|--|-------------------------------|-----------------------|----------------------------|--------------------------|--------|
| Project Phase: | Design | | | | |
| Phase % Complete: | 90% | Original CIP Schedule | Previously Reported | Current Projected | Actual |
| F | Planning/Programming Complete | Apr-18 | - | - | Jun-18 |
| | Design Complete | Aug-18 | Aug-18 | Nov-18 | - |
| Construction Substantial Completion | | Jan-19 | Apr-19 | Jul-19 | - |
| | Construction End | Feb-19 | May-19 | Aug-19 | - |

University of North Texas Facilities November 2018 (Reported as of September 28, 2018)



18-01-0005 Discovery Park Utility Capacity Upgrade

Current Project Status

Phase 1 to purchase and install a new chiller in May 2018 is complete. Phase 2 provides design and construction services to supply electrical service to the new Biomedical Engineering Addition, as dictated by the Biomedical Addition Construction Schedule. The planning process and design phases are complete. UNT issued the Construction substantial Completion Certificate with an effective date of August 28, 2018. The Contractor is working through the punch list for final completion. Phase 3 of the project is canceled.

| Project Budget | | | | |
|-----------------|-----------------|-------------------|-----------|-----|
| Approved Budget | \$ 2,000,000 | Expensed S | \$ 1,377, | 784 |
| | | Encumbered S | \$ 134, | 347 |
| | | Remaining Balance | \$ 487, | 869 |

Major Project Contract Information

| | Solicitation/Type of | f | |
|------------|----------------------|-----------------------|--------------------------|
| | Contract | Selected Firm | HUB Participation |
| Architect | IDIQ | Campos Engineering | 100.00% |
| Contractor | Co-Op | Brandt Companies, LLC | 44.00% |
| Contractor | - | - | - |
| Contractor | - | - | _ |

| Project Schedule | | | | | |
|-------------------|-------------------------------|-----------------------|----------------------------|--------------------------|--------|
| Project Phase: | Construction | | | | |
| Phase % Complete: | 99% | Original CIP Schedule | Previously Reported | Current Projected | Actual |
| Pla | nning/Programming Complete | - | - | - | Oct-17 |
| | Design Complete | Feb-18 | - | - | Jan-18 |
| Constr | uction Substantial Completion | May-19 | May-19 | - | Aug-18 |
| | Construction End | Jun-19 | Jun-19 | Oct-18 | - |

18-01-0006 Music Building Courtyard Renovation

Current Project Status

A feasibility and planning study by GSBS Architects was completed in 2017. Music Department obtained donation funding, and the project scope was modified to allow the project to move forward. SmithGroup JJR Architects has been selected via an IDIQ contract to provide design and construction documents. The initial design meeting was held on June 11, 2018, with SmithGroup, the Music Department, and Facilities in attendance. The Schematic Design phase was completed and submitted for review on August 28, 2018. The 90% Construction Documents are scheduled for submission on October 22, 2018.

| Project Budget | | | |
|-----------------|-----------------|-------------------|-----------------|
| Approved Budget | \$ 2,590,000 | Expensed | \$ 162,853 |
| | | Encumbered | \$ 181,458 |
| | | Remaining Balance | \$ 2,245,689 |

| | Solicitation/Type of | | |
|------------|----------------------|----------------|--------------------------|
| | Contract | Selected Firm | HUB Participation |
| Architect | IDIQ | Smith GroupJJR | 19.94% |
| Contractor | - | - | - |
| Contractor | - | - | - |
| Contractor | - | - | - |

| Project Schedule | | | | | |
|-------------------|------------------------------------|-----------------------|----------------------------|-------------------|--------|
| Project Phase: | Design | | | | |
| Phase % Complete: | 40% | Original CIP Schedule | Previously Reported | Current Projected | Actual |
| | Planning/Programming Complete | Jun-17 | - | - | Jun-17 |
| | Design Complete | Dec-17 | Nov-18 | Nov-18 | - |
| Co | onstruction Substantial Completion | Jan-19 | Sep-19 | Sep-19 | - |
| | Construction End | Feb-19 | Oct-19 | Oct-19 | - |

University of North Texas Facilities November 2018 (Reported as of September 28, 2018)



19-01-1902 **Dining Food Stands**

Current Project Status

The full budget request has been sent to the client for approval on 9/13/18. The client has approved the total project budget request. We are awaiting confirmation on what vendor will be in the 2nd food stand. Update for the Starbucks stand east of Music building: The A/E proposal from Hahnfeld Hoffer Stanford (IDIQ) has been submitted to EIS for processing. We are scheduled to have the Design completed by the middle of November so we can move forward to procuring the construction contract. Update for the two Food stands east of Sycamore: Chick-fil-a is to be a permanent stand-alone structure. Chick-fil-a to provide full design/construction documents for their building. Chick-fil-a architects have completed the DD set of drawings. Chick-fil-a is awaiting client approval to move into the construction document phase

Project Budget

Approved Budget 2,300,000 Expensed \$

Encumbered \$

Remaining Balance \$ 2,300,000

Major Project Contract Information

| _ | | - | • |
|----|------------|-------|----|
| 50 | licitation | /Tvne | nτ |

| | Contract | Selected Firm | HUB Participation |
|------------|----------|---------------|--------------------------|
| Architect | - | - | - |
| Contractor | - | - | - |
| Contractor | - | - | - |
| Contractor | - | = | - |

Project Schedule

Project Phase: Construction

Phase % Comple

| Actual |
|--------|
| Mar-18 |
| - |
| - |
| - |
| |

19-01-1903 General Academic Classroom & Class Laboratory E-Locking

Current Project Status

Awaiting official notification of Project Assignment to UNT Denton Campus prior to assignment of UNT Denton project manager.

Project Budget

Approved Budget 4,400,000 Expensed \$

Encumbered \$ Remaining Balance \$ 4,400,000

Major Project Contract Information

Solicitation/Type of

| | Contract | Selected Firm | HUB Participation |
|------------|----------|---------------|--------------------------|
| Architect | - | - | - |
| Contractor | - | - | - |
| Contractor | - | - | - |
| Contractor | - | - | - |

Project Schedule

| Project Phase: | Programming | | | | | |
|-------------------|-----------------------------------|-----------------------|----------------------------|-------------------|--------|--|
| Phase % Complete: | 0% | Original CIP Schedule | Previously Reported | Current Projected | Actual | |
| | Planning/Programming Complete | Jan-19 | - | Jan-19 | - | |
| | Design Complete | Aug-19 | - | Aug-19 | - | |
| Co | nstruction Substantial Completion | Oct-21 | - | Oct-21 | - | |
| | Construction End | Nov-21 | - | Nov-21 | - | |

University of North Texas Facilities November 2018 (Reported as of September 28, 2018)



19-01-1904 **Kerr Hall A Tower Common Areas Renovation**

Current Project Status

Awaiting official notification of Project Assignment to UNT Denton Campus prior to assignment of UNT Denton project manager.

Project Budget

\$ **Approved Budget** 2,500,000 Expensed \$ Encumbered \$

Remaining Balance \$ 2,500,000

Major Project Contract Information

| | - | |
|-----------|-------|----|
| icitation | /Tvna | Λŧ |

| | Contract | Selected Firm | HUB Participation |
|------------|----------|---------------|--------------------------|
| Architect | - | - | - |
| Contractor | - | - | - |
| Contractor | - | - | - |
| Contractor | - | - | - |

Project Schedule

Project Phase: Design

Phase % Complete: 0% **Original CIP Schedule Previously Reported Current Projected** Actual Planning/Programming Complete

> Design Complete Dec-18 Dec-18 **Construction Substantial Completion** Aug-19 Aug-19 Construction End Jan-20 Jan-20

19-01-1906 **Apogee Stadium Turf**

Current Project Status

This was a fast-track project that needed to be completed prior to the beginning of the UNT football season and has now been completed.

Project Budget

\$ 730,000 440,957 **Approved Budget** Expensed \$

Encumbered \$ 192,028 Remaining Balance \$ 97,015

Major Project Contract Information

Solicitation/Type of

| | Contract | Selected Firm | HUB Participation | |
|------------|----------|---------------------|-------------------|--|
| Architect | - | - | = | |
| Contractor | Co-Op | FieldTurf USA, Inc. | 0.00% | |
| Contractor | - | - | = | |
| Contractor | - | - | - | |

Project Schedule

Project Phase: Programming

Current Projected Phase % Complete: 0% **Original CIP Schedule Previously Reported** Actual Planning/Programming Complete

Design Complete

Construction Substantial Completion Jul-18 Jul-18 **Construction End** Aug-18 Aug-18

University of North Texas Facilities November 2018 (Reported as of September 28, 2018)



19-01-1907 Music Building Recital Hall and MEIT Renovation

Current Project Status

Project manager and stakeholders are in the process of reviewing Architectural firms available on the UNT System Indefinite Delivery Indefinite Quantity (IDIQ) contract.

Project Budget

 Approved Budget
 \$ 3,660,000
 Expensed
 \$

Encumbered \$ Remaining Balance \$ 3,660,000

Major Project Contract Information

Project Schedule

Contractor

Project Phase: Design

Phase % Complete: 0% Original CIP Schedule Previously Reported Current Projected Actual
Planning/Programming Complete - - - - - -

Design Complete Jan-20 - Jan-20 - Construction Substantial Completion Aug-21 - Aug-21 - Construction End Sep-21 - Sep-21 -

19-01-1908 Clark Hall MEP Renovation

Current Project Status

Awaiting official notification of Project Assignment to UNT Denton Campus prior to assignment of UNT Denton project manager.

Project Budget

Approved Budget \$ 6,910,000 Expensed \$ Encumbered \$ -

Remaining Balance \$ 6,910,000

Major Project Contract Information

Solicitation/Type of

 Contract
 Selected Firm
 HUB Participation

 Architect

 Contractor

 Contractor

 Contractor

Project Schedule

Project Phase: Design Phase % Complete: 0%

 Phase % Complete:
 0%
 Original CIP Schedule
 Previously Reported
 Current Projected
 Actual

 Planning/Programming Complete

 Design Complete
 Sep-19
 Sep-19

 Construction Substantial Completion
 Aug-20
 Aug-20

 Construction End
 Jan-21
 Jan-21

Details of Other Minor Projects

There are an additional \$8.68M allocated for minor projects including fire alarm upgrades within various facilities, energy management control upgrades within various facilities, elevator modernization within various facilities, energy efficiency upgrades to mechanical/ electrical equipment within various facilities, and academic space upgrades within various facilities. None of these projects will be executed with a single contract value in excess of \$1M or more.



University of North Texas Health Science Center Campus
November 2018

(Reported as of September 28, 2018)

The planning, programming, design, and construction of the following (2) projects are managed by UNTHSC Facilities. All update information is provided by UNTHSC Facilities.

UNTHSC Facilities Projects

17-03-0001 East Parking Garage Renovation

Current Project Status

Campus pre-planning discussions for this project are continuing. The UNT HSC Built Environment Council has been charged with the verification of the need for the additional parking structure on-campus. It has been determined that additional parking is required. The schedule has been adjusted to allow for the time that has been required for the verification process. An RFP has been started and should be posted in the next week. The RFP is for planning and design for the additional parking garage level. The plan is to have the garage completed by July 2019.

| _ | | _ | |
|-----|-------|------|------|
| Dra | IDCT. | RIII | dget |
| | CCL | Dut | JECL |

Approved Budget \$ 6,000,000 Expensed \$

Encumbered \$ 600,000 Remaining Balance \$ 5,400,000

Major Project Contract Information

Solicitation/Type of

| | Contract | Selected Firm | HUB Participation |
|------------|----------|---------------|--------------------------|
| Architect | - | - | - |
| Contractor | = | - | - |
| Contractor | = | - | - |
| Contractor | - | - | - |

Project Schedule

Project Phase: Planning

Original CIP Schedule Phase % Complete: **Previously Reported Current Projected** 0% **Actual** Planning/Programming Complete **Design Complete** May-17 Aug-18 Dec-18 **Construction Substantial Completion** Dec-17 Jan-19 Jun-19 **Construction End** Feb-19 Jan-18 Jul-19

18-03-0001 Gross Anatomy Laboratory Renovation

Current Project Status

This project was completed in July 2018.

| Project B | udget |
|-----------|-------|
|-----------|-------|

 Approved Budget
 \$ 2,470,000
 Expensed
 \$ 1,446,291

Encumbered \$ 559,079 Remaining Balance \$ 464,630

Major Project Contract Information

Solicitation/Type of

| | Contract | Selected Firm | HUB Participation |
|------------|-------------|-----------------------|--------------------------|
| Architect | Sole Source | Shaw Smith Associates | - |
| Contractor | Co-Op | JT Vaughn | 30.74% |
| Contractor | Co-Op | Brandt | 38.13% |
| Contractor | - | - | - |

Project Schedule

Project Phase: Construction

| Phase % Complete: | 100% | Original CIP Schedule | Previously Reported | Current Projected | Actual |
|-------------------|------------------------|-----------------------|----------------------------|--------------------------|--------|
| Planning/ | Programming Complete | - | - | = | - |
| | Design Complete | Mar-18 | - | - | Feb-18 |
| Construction | Substantial Completion | Jul-18 | Jun-18 | Jun-18 | Jun-18 |
| | Construction End | Aug-18 | Jul-18 | Jul-18 | Jul-18 |

Deferred Maintenance Report

UNT System FY2018 Deferred Maintenance Report November 2018

Per Texas Educational Code 61.05821, each institutional of higher education shall report annually to the Board or Regents information regarding the condition of the building and facilities including information concerning deferred maintenance.

The below five-year summary of deferred maintenance totals for the UNT System institutions is submitted for review by the Board of Regents for oversight and fulfillment of Texas Education Code. **No critical deferred maintenance is reported by any of the UNTS institutions**. Institutions maintain a list of projects to support the reported amounts.

| Deferred Maintenance Summary per UNT System Institution | | | | | |
|---|---------------|---------------|---------------|---------------|---------------|
| Institution | FY 2014 | FY 2015 | FY 2016 | FY 2017 | FY 2018 |
| UNT | \$ 33,000,000 | \$ 35,900,000 | \$ 31,300,000 | \$ 29,900,000 | \$ 16,995,000 |
| UNT - Dallas | \$0 | \$0 | \$0 | \$0 | \$449,000 |
| UNTHSC | \$0 | \$0 | \$0 | \$0 | \$0 |
| UNT System | \$0 | \$0 | \$0 | \$0 | \$0 |

Information Technology Project Status Report

UNT SYSTEM IT Shared Services

| Portfolio Review | Status | Progress | Start Date | Go-Live Date |
|--|--------|----------|---------------|-----------------|
| Infrastructure | | | | |
| Data Warehousing Analytics/Dashboards (COMPLETE) | | • | 6/1/2015 | 10/31/2018 |
| Microsoft A5-Cloud PBX Rollout | - | • | 2/1/2018 | TBD |
| Converged Infrastructure (Initiating) | • | • | 11/5/2018 | TBD |
| Enterprise Applications Systems | | | | |
| E-Forms | • | • | 7/21/2017 | 12/5/2018 |
| Finance and Administration Systems | | | | |
| Time and Effort Phase III (COMPLETE) | | • | 1/27/2017 | 9/13/2018 |
| Concur Travel, Expense and P-Card (COMPLETE) | | • | 9/1/2017 | 10/4/2018 |
| Treasury Banking Changes | | • | 5/25/2018 | 12/10/2018 |
| Merchant Services (Initiating) | | • | 11/5/2018 | TBD |
| System Budget Cognos Reimplementation | • | • | 7/18/2018 | 3/18/2019 |
| Student Administration Systems | | | | |
| Mobile Application Implementation - Phase 2 (COMPLETE) | | • | 11/1/2016 | 9/28/2018 |
| Campus Solutions 9.2 Upgrade | | • | 12/1/2016 | 11/26/2018 |
| NetDragon SmartCampus | | • | 8/23/2017 | 1/14/2019 |
| UNT Winter Session | • | • | 10/11/2018 | 12/17/2018 |
| Security | | | | |
| Security Awareness, Training and Privacy Awareness for HSC | 0 | • | 6/19/2018 | 11/6/2018 |
| Vulnerability Assessment for HSC Security Services | • | • | 6/1/2018 | 11/30/2018 |
| Human Resources | | | | |
| HR Data Quality-Hire Data | | • | 3/28/2018 | 4/1/2019 |
| HR Data Quality - State Service Data Improvements | | • | 4/26/2018 | 6/14/2019 |
| HR Benefit Plan Limits, Recordkeeper Automation | | • | 4/10/2018 | 2/1/2019 |
| HR I-9 Purge | | • | 7/2/2018 | 11/30/2018 |